

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
1	825850	Swim Pools Infrastructure Columbia Pool	Parks & Recreation DPW	Cathy M/ Jennifer N				SOW only includes Columbia Pool. Verify sufficient money in project to cover SOW.	01-Scoping	In progress	Feb 2014								
2	830120	Pay Parking in Downtown Area	Traffic DPW	Cathy M/ Jennifer N				Determine features desired in pay for parking systems. Develop RFP.	01-Scoping	In progress	-								
3	830490	Fremont Pool Infrastructure Improvements	Facilities DPW	Cathy M/ Jennifer N				By School District. Level of involvement is minimal. Review and recommend payments on invoices from FUHSD.	01-Scoping	Begin Mar 2014	-								
4	828400	Golf Buildings Renovations	Parks & Recreation DPW	Jennifer Ng				Commence scoping in March 2014.	01-Scoping	Begin Mar 2014	-								
5	830370	Lakewood Park Renovation	Parks & Recreation DPW	Jennifer Ng				On hold - track with Lakewood Library.	01-Scoping	On hold	-								
6	216000	City's Fiber Optics Network	IT	Jennifer Ng				Scope in review. Proceed with 2-phase RFP.	01-Scoping	In progress	Mar 2014								

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
7	829070	Lawrence Expressway Sanitary Sewer Rehabilitation	Sewer/Storm Wastewater ESD	Nate S				Scoping in progress.	01-Scoping	In progress	Feb 2014								
8	-	Mary Bike Lane from Fremont Ave to ...	Traffic DPW	Tanisha W Jennifer N				On hold per Traffic's request.	01-Scoping	On hold	-								
9	824281	Leak Detection and Condition Assessment Program	Sewer/Storm Wastewater ESD	Tanisha W Jennifer N				Scoping in progress.	01-Scoping	In progress	Feb 2014								
10	829140	Fire Station Electrical Systems and Roll Up Door Replacement	Facilities DPW	Richard C/ Nate S				Facilities is collecting necessary the information for scoping.	01-Scoping	In progress	April 2014								
11	818100	Public Safety Building Roofs (6 Fire Stations)	Facilities DPW PS	Richard C/ Nate S				Facilities is collecting necessary the information for scoping.	01-Scoping	In progress	April 2014								
12	818550	Park Buildings - Rehabilitation (FY 13/14): Renovation/upgrade: Orchard Gardens Park recreation building renovations (restrooms only) and to complete roof work initiated in	Parks & Recreation/ Facilities DPW	Richard C/ Nate S				Facilities is collecting necessary the information for scoping.	01-Scoping	In progress	April 2014								

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
13	827690	Evaluation of Bridges and Levees	Traffic DPW	Richard C/ Nate S				Finalizing scope of work (SOW).	01-Scoping	In progress	Feb 2014								
14	830110	Sunnyvale-Saratoga Road Pedestrian Safety Signal	Traffic DPW	Richard C/ Nate S				Project is on hold per direction from Traffic.	01-Scoping	On hold	-								
15	825391	Wolfe/Evelyn Plant Mechanical Reconstruction	Water ESD	Richard C/ Nate S				Scoping in progress.	01-Scoping	In progress	Mar 2014								
16	818550	Park Buildings - Rehabilitation (FY 14/15)	Parks & Recreation/ Facilities DPW	Tanisha W Jennifer N				Begin scoping.	01-Scoping	Feb 2014	-								
17	830170	Refurbishment of water tanks (interior coating)	Water ESD	Tanisha W Jennifer N				Begin scoping.	01-Scoping	Feb 2014	-								
18	825290	Pavement Rehabilitation (Annual) FY14/15 Construct Spring/Summer 2015	Traffic DPW	Lili P/ Nate S				Begin scoping in order to advertise in March 2015.	01-Scoping FY 14/15	Feb 2014	April 2014	-	-	-	Mar 2015	April 2015	May 2015	June 2015	

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
19	829190	Community Center Comprehensive Infrastructure Phase II: Design and Construction	Facilities DPW	Cathy M/ Jennifer N				Evaluate proposals and select consultant.	02-RFP	In progress	12/18/13	1/22/14	Feb 2014 May 2014	May 2014 -					
20	830280	Sunnyvale Baylands Park Infrastructure	Parks & Recreation DPW	Cathy M/ Jennifer N				In house design. Advertise Design/build project.	02-RFP	In house	Feb 2014	-	-	-					
21	820240	Park Tennis/Basketball Court Reconstruction	Parks & Recreation DPW	Cathy M/ Jennifer N				Advertise for RFPs.	02-RFP	Done	Feb 2014	-	-	-					
22	830530	Capital Improvement Program Management System	Gov. & Community Engagement DPW	Nasser F				Preparing to advertise to for proposals.	02-RFP	Ongoing	Feb 2014	Mar 2014	April 2014 May 2014	May 2014 -					
23	830600	Lakewood Branch Library Facility	Library & Community Service	Jennifer Ng				On hold pending receipt of funds from sale of Raynor Activity Center.	02-RFP	Done	On hold	-	-	-					
24	822752	Storm Pump Station Number 1 Rehabilitation	Sewer/Storm Wastewater ESD	Lili P/ Nate S				Design proposals due on Feb 5, 2014.	02-RFP	Done	12/11/13	2/5/14	Mar 2014 May 2014	May 2014 -					

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
25	816000	Traffic Signal Construction/Modification at Duane/Britton	Traffic DPW	Lili P/ Nate S				Consultant interviewing scheduled for Feb 2014.	03-ConstSel	Done	Done	12/4/13	Feb 2014 April 2014	April 2014 -					
26	826850	Calabazas Creek Bridge at Old Mt. View-Alviso Rd GRANT FUNDED	Traffic DPW	Tanisha W Jennifer N		Biggs C.		Negotiations complete. Scheduling conference call W/Caltrans re: audit.	03-ConstSel	Done	2/14/13	3/20/13	12/10/2013 Jan 2014	Feb 2014 -					
27	830240	Plant Reconstruction Program Program Manager	WPCP Wastewater ESD	Craig M				Interviews have been completed and negotiations are underway. Finalize the selection and begin negotiations with the top ranked firm.	03-ConstSel	In progress	8/8/13	9/25/13	1/14/14	1/28/2014 -	N/A	N/A			
28	827020	Emergency Flow Management Improvements	WPCP Wastewater ESD	Craig M		CDM Smith		Kick off meeting was held on 11/15/13. Consultant is working on analysis and preliminary reports.	04-Design	In progress	6/12/13	7/10/13	10/22/13	11/11/2013 -	-	-			
29	830250	Plant Reconstruction Program Master Plan, Standards, Site Planning & CEQA Combined with 824771	WPCP Wastewater ESD	Craig M		Carollo Engineers		Consultant is working on liquids, solids, filtration, and disinfection technical memos. Progress is also being made on site layout, building space needs and the electrical combined heat and power plans.	04-Design	done	Done	done	5/7/13	6/7/2013 -	N/A	N/A			
30	829430	Liquid Chlorine Conversion	WPCP Wastewater ESD	Craig M		HDR		75% design review is in progress.	04-Design	Done	Done	Done	2/26/13	3/18/13	April 2014	May 2014			

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
31	824771	Plant Reconstruction Program Primary Treatment Facility	WPCP Wastewater ESD	Craig M		Carollo Engineers		Design is pending further progress on the master plan.	04-Design	Done	Done	Done	5/7/2013	Pending master plan development	-	-			
32	829820	Comprehensive Preliminary Design Study- Potable Water System	Water ESD	Jennifer Ng		HSE		Potable Study completed. Design guidelines roundtable scheduled done on 1/7/14.	04-Design	Done	9/21/12	10/10/12	11/13/12	12/5/12 11/30/13	N/A	N/A	N/A	N/A	N/A
33	829060	Rehabilitation of Cathodic Protection on RW System	Water ESD	Jennifer Ng		Corpro		Packaging bid documents for advertising. Partial funding from 829050.	04-Design	In progress	7/18/12	8/15/12	9/28/12	9/21/12 1/22/14	Feb 2014	Mar 2014	April 2014	May 2014	Dec 2014
34	820190	Traffic Signal Hardware and Wiring- 1. Arques/Oakmead 2. Homestead/Hollenbeck 3. Mathilda /Olive 4. Homestead/Alberta	Traffic DPW	Jennifer Ng		TJKM		99% submittal in review.	04-Design	Done	10/26/12	11/21/12	2/26/13	3/25/13	Feb 2014	Mar 2014	April 2014	May 2014	Dec 2014
35	829910	Mathilda Avenue/Maude Avenue Safety Improvements (HSIP)	Traffic DPW	Lili P/ Nate S				Design in progress.	04-Design	Done	8/19/13	10/18/13	11/5/13 11/26/13	12/2/2013 5/31/14	6/20/14	7/9/14	7/28/14	8/4/14	Nov 2014
36	829910	Sunnyvale-Saratoga Road/Fremont Avenue Safety Improvements (HSIP)	Traffic DPW	Lili P/ Nate S				Design in progress.	04-Design	Done	8/19/13	10/18/13	11/5/13 11/26/13	12/2/2013 5/31/14	6/20/14	7/9/14	7/28/14	8/4/14	Nov 2014

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
37	820120	Repaint Street Light Poles	Traffic DPW	Lili P/ Nate S		Roger Higdon		Design in progress.	04-Design	In-house	In-house	In-house	In-house	1/6/14	1/31/14	2/19/14	2/25/14	Mar 2014	June 2014
38	829590	Duane Ave. Bicycle Lanes	Traffic DPW	Lili P/ Nate S		Alta		75% submittal is pending.	04-Design	Done	Done	Done	Done	10/24/13 1/31/14	2/14/14	3/5/14	3/25/14	April 2014	June 2014
39	829720	Mathilda Ave Bike lanes Merged with, Bicycle Lanes at miscellaneous locations	Traffic DPW	Lili P/ Nate S				75% submittal is pending.	04-Design	Done	Done	Done	Done	10/24/13 12/2/13	12/20/13	1/15/14	1/28/14	Mar 2014	May 2014
40	825290	Pavement Rehabilitation (Annual) FY13/14 Spring/Summer 2014	Traffic DPW	Lili P/ Nate S				Design in progress.	04-Design	Done	7/19/13	8/7/13	9/20/13	10/15/2013 in stages	4/11/14	5/30/14	6/13/14	7/1/14	Nov 2014
41	827050	Wastewater Standards	Eng-PAS DPW	Nate S				Design guidelines finalized.	04-Design	N/A	N/A	N/A	N/A	7/1/12	N/A	N/A	N/A	N/A	N/A
42	827050	Wastewater Master Plan	Sewer/Storm Wastewater ESD	Nate S		IEC		In progress. Additional survey and modeling is necessary.	04-Design	Done	Done	5/4/11	12/31/11 1/31/12	2/28/12 June 2014	N/A	N/A	N/A	N/A	N/A

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
43	825400	Update of Standard Specifications (General Provisions), Details and Design Criteria	Eng-PAS DPW	Nate S		CSG		Review with Purchasing & City Attorney in progress.	04-Design	N/A	Done	N/A	N/A	7/1/12 June 2014	N/A	N/A	N/A	N/A	N/A
44	829080	Storm System Trash Capture Devices	Water ESD	Nate S		Kimley-Horn		Basis of design tech memo under review.	04-Design	In progress	Done	Done	5/21/13	6/18/13	4/25/14	5/23/14	6/20/14	7/18/14	Mar 2015
45	822762	Storm Pump Station Number 2 Rehabilitation (Design)	Sewer/Storm Wastewater ESD	Nate S		Schaff & Wheeler		MND published. Design in progress.	04-Design	Done	Done	Done	Done	8/1/2012 Mar2014	April 2014	May 2014	June 2014	July 2014	-
46	829570	Orchard Gardens Park Expansion	Parks & Recreation/ Facilities DPW	Nate S		Harris Design		60% submittal in review.	04-Design	Done	2/19/13	4/3/13	6/11/13	7/16/13	May 2014	June 2014	July 2014	July 2014	-
47	825290	Pavement System Maintenance Study FY12/13	Traffic DPW	Richard C/ Nate S		Nichols		Final report submitted Operations will provide the comments to revise the final report.	04-Design	Done	Done	11/21/12	Done	11/01/13 7/31/13	N/A	N/A	N/A	N/A	N/A
48	826730	Underground Overhead Utilities- at Fair Oaks	Traffic DPW	Richard C/ Nate S		PG&E		Design in progress by PG&E.	04-Design	N/A	N/A	N/A	N/A	2/4/13	N/A	N/A	N/A	June 2014	-

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
49	829370	Safe Route to School and Neighborhood Guided Bike Routes- California Federal Safe Routes to School (SRTS) program)	Traffic DPW	Richard C/ Nate S		Bellecci		Design in progress.	04-Design	In progress	2/22/13	3/20/13	4/30/13 6/25/13	7/18/2013 Mar 2014	3/21/14	4/16/14	5/13/14	6/9/14	-
50	825610	Fair Oaks Avenue Overhead Bridge / Caltrain (Caltrans funded)	Traffic DPW	Richard C/ Nate S		BCA		Design and environmental study underway. 65% design review in progress.	04-Design	Done	Done	9/17/11	8/28/12	9/25/12	12/19/14	1/16/15	2/16/15	Mar 2015	Feb 2016
51	826730	Underground Overhead Utilities- at Wolfe	Traffic DPW	Richard C/ Nate S		PG&E		PG&E is the lead agency. Design in progress.	04-Design	N/A	N/A	N/A	N/A	2/4/2013	N/A	N/A	N/A	Feb 2015	Feb 2017
52	829450	Recycled Water Inter-connect Feasibility Study/Wolfe Road	Water ESD	Richard C/ Nate S		SCVWD		SCVWD is the lead for this project. Coordinate with SCVWD.	04-Design	N/A SCVWD	N/A SCVWD	N/A SCVWD	N/A SCVWD	Nov. 2013 SCVWD	N/A SCVWD	N/A SCVWD	N/A SCVWD	May 2015	Aug 2016
53	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 3	Sewer/Storm Wastewater ESD	Richard C/ Nate S		HMM		99% Design submittal review completed. Complete bid package and shelf project.	04-Design	Done	Done	Done	Done	9/28/2012 Mar 2014	N/A	N/A	N/A	N/A	N/A
54	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 4	Sewer/Storm Wastewater ESD	Richard C/ Nate S		HMM		30% design completed. Prepare pre-auth to complete the design.	04-Design	Done	Done	Done	Done	9/28/2012 June 2014	N/A	N/A	N/A	N/A	N/A

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
55	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 4	Water ESD	Richard C/ Nate S		HSE		75% Design in progress. Projected construction cost estimated at \$4.8M for transmission pipe lining. Pipe assessment is needed. Complete design and shelf project.	04-Design	Done	Done	Done	Done	7/31/12 Aug 2014	N/A	N/A	N/A	N/A	N/A
56	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 3	Water ESD	Richard C/ Nate S		HSE		Projected construction cost \$1M. 100% submittal review completed. Prepare bid package after completion of Hendy Street water line replacement estimate.	04-Design	Done	Done	Done	Done	7/31/2012 Feb 2014	Mar 2014	April 2014	May 2014	Jun 2014	Nov 2014
57	None	Water Standards	Eng-PAS DPW	Jennifer Ng		In house		Initial design guidelines roundtable held on. 1/7/13.	04-Design	N/A	N/A	N/A	N/A	Nov 2013 April 2014	N/A	N/A	N/A	N/A	N/A
58	None	Park Standards	Eng-PAS DPW	Jennifer Ng		In house		Perform per priority below: 1. Water: After Wastewater. 2. Pavement: After Water. 3. Parks: After Pavement. 4. Traffic: After Parks.	04-Design Pending	N/A	N/A	N/A	N/A	Oct 2014 Feb 2015	N/A	N/A	N/A	N/A	N/A
59	None	Pavement Standards	Eng-PAS DPW	Nate S		In house		Perform per priority below: 1. Water: After Wastewater 2. Pavement: After Water 3. Parks: After Pavement 4. Traffic: After Parks	04-Design Pending	N/A	N/A	N/A	N/A	May 2014 Sep 2014	N/A	N/A	N/A	N/A	N/A
60	None	Traffic Standards	Eng-PAS DPW	Tanisha W Jennifer N		In house		Perform per priority below: 1. Water: After Wastewater 2. Pavement: After Water 3. Parks: After Pavement 4. Traffic: After Parks	04-Design Pending	N/A	N/A	N/A	N/A	Mar 2015 Aug 2015	N/A	N/A	N/A	N/A	N/A

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
61	828030	Annual Slurry Seal of City Streets FY 13/14	Traffic DPW	Lili P/ Nate S		In House		Preparing to advertise to for construction bids.	05-Adv	In progress	N/A In house	N/A In house	N/A In house	In house Jan 2014	Feb 2014	Mar 2014	April 2014	May 2014	July 2014
62	829400	Sidewalk, Curb and Gutter Replacement (Summer 2014)	Traffic DPW	Lili P/ Nate S		In House		Bids opened. Contract award is pending.	05-Adv	In house	In house	In house	N/A	12/2/13	12/20/13	1/5/14	1/28/14	2/10/14	May 2014
63	820270	Playground Equipment Replacement - Las Palmas Park	Parks & Recreation DPW	Richard C/ Nate S		Callander		Construction contract award.	05-Adv	In progress	4/3/13	5/1/13	5/22/13	7/15/13	12/13/13	1/8/14	1/28/14	3/3/14	Aug 2014
64	825751	Sewer Lift Stations Rebuild-Kifer, Sunken Gardens, Baylands and Arques	Sewer/Storm Wastewater ESD	Nate S		HSE		Reject bids and readvertise.	05-Adv	Done	10/5/12	10/31/12	N/A	12/7/12	11/8/13	12/4/13	-	-	-
65	808352	Seven Seas Park	Parks & Recreation DPW	Cathy M/ Jennifer N	Mike B Josh W	SSA(Arc) ESA(Env) EKI (Rem.)	Robert A. Bothman, Inc. \$4,887,624	Construction is 30% complete.	06-Constr.	Done	Done	Done	Done	6/8/11	5/31/13	7/10/13	8/13/13	9/16/13	Aug 2014
66	818550	Park Buildings - Rehabilitation: Renovation/upgrade: Murphy Park Building	Parks & Recreation/ Facilities DPW	Cathy M/ Jennifer N	Mike B Josh W	Noll & Tam	Evra Construction, Inc. \$1,324,000	Construction is 30% complete.	06-Constr.	Done	Done	Done	Done	10/22/12	7/5/13	7/31/13	9/10/13	10/15/13	May 2014

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
67	825141	Air Flotation Tank Rehabilitation (Tanks 1 & 4)	WPCP Wastewater ESD	Craig M	Mike B Alan B	RMC	Anderson Pacific, Inc. \$1,924,070	Construction/demolition in progress.	06-Constr.	Done	Done	Done	Done	7/19/12	4/19/13	5/22/13	6/25/13	8/20/13	Aug 2014
68	824301	Rehabilitation of Digesters (1 & 2)	WPCP Wastewater ESD	Craig M	Mike B Alan B	Kennedy Jenks	Aztec Consultants \$5,262,700	Construction/demolition in progress.	06-Constr.	Done	Done	3/24/11	11/1/11	1/23/12	6/28/13	7/31/13	8/27/13	11/1/13	Jan 2014
69	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, phase 1	Sewer/Storm Wastewater ESD	Jennifer Ng-Kevin CSG	Mike B Alan B	West Yost	KJ Woods \$2,678,000	Punchlist work in progress.	06-Constr.	Done	Done	2/8/12	4/3/12	4/17/12	11/30/12	12/19/12	1/15/13	1/29/13	Mar 2014
70	827570	Downtown Parking District Major Maintenance	Traffic DPW	Lili P/ Nate S	Elizabeth J Frank T	Roger Higdon	American Asphalt \$119,786	Pre-construction meeting held.	06-Constr.	In progress	N/A	N/A	Done	4/15/13	10/18/13	11/6/13	11/26/13	1/13/13	April 2014
71	829400	Sidewalk, Curb and Gutter Replacement Combined with 828160/ 900872	Traffic DPW	Lili P/ Nate S	Elizabeth J Frank T	In House	Spenco \$646,293	Construction is 95% complete.	06-Constr.	In house	In house	In house	In house	11/12/12	1/25/13	2/13/13	4/6/13	5/13/13	Feb 2014
72	825290	Pavement Rehabilitation (Annual) FY12/13	Traffic DPW	Lili P/ Nate S	Mike B Josh W Alan B	CSG	Pavex \$4,918,942	Punchlist work.	06-Constr.	Done	N/A	N/A	Done	10/1/12	5/3/13	5/22/13	6/25/13	7/29/13	Feb 2014

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
73	828900	Hendy Street Improvements - Between Sunnyvale Ave and Fair Oaks Bridge GRANT FUNDED	Traffic DPW	Jennifer Ng	Elizabeth J Toby F	Bellecci	O'Grady Paving, Inc. \$2,163,400	Report to Council for water line replacement scheduled for Council on 1/28/14. Storm Drain Design Adjustments	06-Constr.	Done	Done	Done	8/23/11	9/12/11	5/2/13	5/29/13	6/25/13	7/22/13	07/30/14
74	829270	Traffic Signal at Bernardo and Remington GRANT FUNDED (HSIP)	Traffic DPW	Lili P/ Nate S	Elizabeth J Frank T	TJKM	Pacific Electric Contracting Inc. \$517,747	Construction in progress.	06-Constr.	Done	Done	2/8/12	4/3/12	5/1/12	7/26/13	8/28/13	9/10/13	10/14/13	05/09/14
75	830270	ADA Curb Retrofit and CDBG Sidewalk Replacement	CDBG LCS	Lili P/ Nate S	Elizabeth J Frank T			Pre-construction meeting held.	06-Constr.	Begin July 2013	N/A In house	N/A In house	N/A In house	7/1/13 9/18/13	9/25/13	10/30/13	11/19/13	12/16/13	04/01/14
76	828161	Residential and School Area Sidewalks GRANT FUNDED (SR2S - State)	Traffic DPW	Richard C/ Nate S	Elizabeth J Frank T	TY LIN	Spenco \$686,500	Punchlist work in progress.	06-Constr.	Done	Done	Done	4/28/11	5/18/11	8/10/12	9/5/13	10/16/13	12/17/12	Feb 2014
77	825501	Wright Ave Water Plant Electrical and Mechanical	Water ESD	Richard C/ Nate S	Mike B Josh W	Hydro Science	Blocka Constr. \$1,133,600	Obtain Building permit sign-off and accept the work.	06-Constr.	Done	Done	6/8/11	7/29/11	8/11/11	8/24/12	9/19/12	10/16/12	11/19/12	Feb 2014
78	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 2	Sewer/Storm Wastewater ESD	Richard C/ Nate S	Mike B Toby F	HMM	KJ Woods \$768,000	Punchlist work in progress.	06-Constr.	done	N/A	N/A	7/24/12	9/28/12 2/28/13	3/15/13	4/10/13	5/7/13	6/1/13	Mar 2014

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
79	828970	Raynor Well	Water ESD	Richard C/ Nate S	Mike B Alan B	Lee & Ro	Blocka Constr. \$306,500.	Punch list work and final building permit sign-off.	06-Constr.	Done	Done	Done	Done	11/16/2010 7/8/11	5/25/11	7/26/11	8/31/11	10/17/11	Feb 2014
80	825911	Landfill Gas Flare and Blowers Replacement	Solid Waste ESD	Craig M	Mike B Alan B	Golder	RJ Gordon Construction \$648,765	Construction completed. Closeout in progress.	07-Closeout	Done	Done	Done	Done	2/1/11	8/29/12	10/30/12	Done	1/9/13	01/22/14
81	828910	Sunnyvale Avenue/Old San Francisco Road Left Turn/Signalization Project GRAND FUNDED (STP/CMAQ)	Traffic DPW	Jennifer Ng	Elizabeth J Frank T	BKF	Redgwick Construction \$573,259	Construction completed. Closeout in progress.	07-Closeout	Done	Done	Done	10/18/11	11/1/12	12/7/12	1/9/12	2/12/13	3/25/13	12/06/13
82	829320	Downtown Streetscape Improvements Phase II: Extend beyond Sunnyvale Avenue. GRANT FUNDED	Traffic DPW	Jennifer Ng	Elizabeth J Frank T	HMH	Redgwick Construction \$572,375	Construction completed. Closeout in progress.	07-Closeout	Done	Done	Done	Done	12/1/11	3/29/13	4/24/13	5/21/13	6/25/13	12/13/13
83	828610	Concrete Construction Combine with 829400 and 900872	Traffic DPW	Lili P/ Nate S	Elizabeth J Josh W	In House	SpenCon \$836,490	Construction completed. Closeout in progress.	07-Closeout	Done	Done	Done	Done	1/3/12	8/31/12	10/16/12	Done	12/17/12	12/09/13
84	825121	SMaRT Station Office Addition	Solid Waste ESD	Lili P/ Nate S	-	Krong	-	Bid documents are completed. Project is shelved.	08-Complete	Done	Done	Done	Done	5/11/11 10/15/13	N/A	N/A	N/A	N/A	N/A

City of Sunnyvale
Public Work Department - Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 13-14
(Sorted by Project Phase on 1/23/2014)

No.	Project #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Inspr.	Const./ Design Team	Contr.	Status	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin Complete	Constr. Adv. (Fridays)	Bid Open (Weds.)	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
85	829520	Theater Lighting & Sound Replacement	Parks & Recreation DPW	Cathy M/ Jennifer N	Elizabeth J Frank T	In House	Musson Theatrical \$272,970	Project completed.	08-Complete	10/19/12	N/A	N/A	N/A	N/A	3/13/13	4/10/13	4/30/13	6/1/13	09/06/13
86	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 2	Water ESD	Richard C- Kevin CSG	Mike B Toby F	HSE	KJ Woods \$1,338,000	Project completed.	08-Complete	Done	Done	2/1/12	7/17/12	7/31/2012 1/31/13	2/15/13	3/13/13	4/9/13	5/13/13	10/14/13
87	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 1	Water ESD	Richard C/ Nate S	Mike B Toby F	Bellecci	KJ Woods \$4,688,000	Project completed.	08-Complete	Done	Done	2/1/12	4/3/12	4/17/12	10/5/12	10/31/12	11/20/12	12/17/12	10/14/13