

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Insptr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Constr. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|--|---------------------|--------------|---------------------|-----------------------|---------------------|--------|-------------------|---|--|---------------|-------------|-----------------|-------------|--------------------------------|--------------|--------------|------------------------|---------------|-----------------------------|
| 1 | 818600 | Senior Center Buildings - Rehabilitation | Facilities DPW CS | PAS | Cathy M/ Jennifer N | | | | 1 | Begin scoping. | | 01-Scoping | Pending | | | | | | | | |
| 2 | 818100 | Public Safety Building Roofs (6 Fire Stations) | Facilities DPW PS | PAS | Cathy M/ Jennifer N | | | | 1 | Scoping underway. | | 01-Scoping | In progress | | | | | | | | |
| 3 | 829190 | Community Center Comprehensive Infrastructure Phase I Project: Evaluation & Environmental; Phase II Design and Construction | Facilities DPW | PAS | Cathy M/ Jennifer N | | GHD | | 1 | Phase 1 complete. Revising scope of work for Phase 2. | Advertise for proposals. | 01-Scoping | In progress | | | | | | | | |
| 4 | 827020 | Emergency Bypass Pumping- Alternate Primary Effluent Line | WPCP Wastewater ESD | PAS | Craig M | | | | 1 WWB | Project rescoping in progress. | Finalize scope and advertise ffor proposals. | 01-Scoping | In progress | | | | | | | | |
| 5 | 816000 | Traffic Signal Construction/ Modification at Duane/Britton | Traffic DPW | PAS | Jennifer Ng | | | | 2 | \$200k is allotted to 825340-Carribean. Proceed with this project after Traffic's completion of the bike lane study. Project is on hold till end of June 2013. | | 01-Scoping | Pending | | | | | | | | |
| 6 | 827690 | Evaluation of Bridges and Levees | Traffic DPW | PAS | Nate S | | | | 1 | Finalizing scope of work (SOW) | Advertise. | 01-Scoping | In progress | | | | | | | | |
| 7 | 827090 | Construction of a New Water Pollution Control Plant -Program Manager | WPCP Wastewater ESD | PAS | Craig M | | | | 1 WWB | Finalizing scope of work. | Readvertise after selection of Master Plan / Primaries Consultant. | 01-Scoping | In progress | | | | | | | | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Const. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|--|------------------------------------|--------------|-------------------|----------------------|---------------------|--------|-------------------|--|--|---------------|-------------|-----------------|-------------|--------------------------------|--------------|-------------|------------------------|---------------|-----------------------------|
| 8 | 820270 | Playground Equipment Replacement - Las Palmas Park | Parks & Recreation DPW | PAS | Richard C/ Nate S | | | | 1 | Scope of work completed and processed to Purchasing for advertising for RFPs. | Evaluate proposals and select consultant. | 01-Scoping | In progress | | | | | | | | |
| 9 | 900909 | Raynor Park/Lakewood Library Branch | Library & Community Service | PAS | Jennifer Ng | | | | 1 | Raynor Activity Center parcel sale underway. Scope of work for architectural service in review. | Send architectural SOW to Purchasing. Develop SOW for CM & plan check. | 01-Scoping | In progress | | | | | | | | |
| 10 | 829450 | Recycled Water Inter-connect Santa Clara | Water ESD | ESD | Richard C/ Nate S | | | | 1 WWB | SOW will commence after completion of recycling water master plan. | | 01-Scoping | Pending | | | | | | | | |
| 11 | 829570 | Orchard Gardens Park Expansion | Parks & Recreation/ Facilities DPW | PAS | Nate S | | | | 1 | RFPs due on 4/3/13. | Review proposals and select consultant. | 02-RFP | In progress | 2/19/13 | 4/3/13 | | | | | | |
| 12 | 829080 | Storm System Trash Capture Devices | Water ESD | PAS | Nate S | | | | 1 WWB | Consultant selection in progress. | Purchasing to schedule consultant interviews. | 03- ConsiSel | In progress | Done | Done | 4/23/13 | | | | | |
| 13 | 826850 | Calabazas Creek Bridge at Old Mt. View-Alviso Rd GRANT FUNDED | Traffic DPW | PAS | Jennifer Ng | | | | 1-G | Reviewing consultant proposals and selecting desing consultant. Amendment to Co-Op agreement in progress. | | 03- ConsiSel | In progress | 2/14/13 | 3/20/13 | 4/23/13 | | | | | |
| 14 | 829370 | Safe Route to School and Neighborhood Guided Bike Routes- California Federal Safe Routes to School (SRTS) program) | Traffic DPW | PAS | Richard C/ Nate S | | | | 1-G | Prepare Technical Memo for Caltrans. One design proposal received. | Council award. | 03- ConsiSel | In progress | 2/22/13 | 3/20/13 | 4/23/13 | | | | | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Insptr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Constr. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|--|------------------------------------|--------------|---------------------------|-----------------------|---------------------|--------|-------------------|---|---|---------------|-------------|-----------------|-------------|--------------------------------|--------------|--------------|------------------------|---------------|-----------------------------|
| 15 | 824771 | Master Plan, Standards, Site Planning & CEQA Combined with 824771 Primary Sedimentation Basin Renovation Design | WPCP Wastewater ESD | PAS | Craig M | | | | 1 WWB | Contract is being negotiated with apparent top ranked firm. | Award contract and hold kick off meeting. | 03-ConsSel | Done | Done | Done | 5/7/13 | | | | | |
| 16 | 824301 | Commissioning for Rehabilitations of Digesters 1 & 2 | WPCP Wastewater ESD | PAS | Craig M. | | CDM Smith | | 1 WWB | Plans have been returned and comments are being addressed. | Incorporate comments into the design. | 04-Design | Done | Done | Done | 1/25/13 | 2/4/13 | N/A | N/A | N/A | N/A |
| 17 | 818550 | Park Buildings - Rehabilitation: Renovation/upgrade: Murphy Park Building | Parks & Recreation/ Facilities DPW | PAS | Cathy M/ Jennifer N | | Noll & Tam | | 1 | Preparing 100% plans. | Send bid package to Purchasing. | 04-Design | Done | Done | Done | Done | 10/22/12 | | | | |
| 18 | 820190 | Traffic Signal Hardware and Wiring- 1. Arques/Oakmead 2. Homestead/Hollenbeck 3. Mathilda /Olive 4. Homestead/Alberta | Traffic DPW | PAS | Jennifer Ng | | TJKM | | 1 | Kickoff design meeting held on 3/25/13. | Project design. | 04-Design | Done | 10/26/12 | 11/21/12 | 2/26/13 | 3/25/13 | | | | |
| 19 | 825290 | Pavement Rehabilitation (Annual) FY12/13 Combined with 829230, Infrastructure Investment FY12/13 (accelerate street repairs to return the PCI to a level of 80) | Traffic DPW | PAS | Lili P/ Richard C/ Nate S | | CSG | | 1 | Preparing 100% submittals. | Advertise for construction bids. | 04-Design | In progress | N/A | N/A | Done | 10/1/12 | | | | |
| 20 | 824301 | Rehabilitation of Digesters (1 & 2) | WPCP Wastewater ESD | PAS | Craig M | | Kennedy Jenks | | 1 WWB | 99% comments are being addressed. | Review and finalize bid set. | 04-Design | Done | Done | 3/24/11 | 11/1/11 | 1/23/12 | | | | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Constr. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|--|----------------------------|--------------|-------------------|----------------------|---------------------|--------|-------------------|---|---|---------------|-------------|-----------------|-------------|--------------------------------|--------------|--------------|------------------------|---------------|-----------------------------|
| 21 | 825141 | Air Flotation Tank Rehabilitation (Tanks 1 & 4) | WPCP Wastewater ESD | PAS | Craig M | | RMC | | 1 WWB | Finalize building permit and sign drawings. | Bid and award. | 04-Design | Done | Done | Done | Done | 7/19/12 | | | | |
| 22 | 822762 | Storm Pump Station Number 2 Rehabilitation (Design) | Sewer/Storm Wastewater ESD | PAS | Nate S | | Schaff & Wheeler | | 1 WWB | Review of 60% design underway. | | 04-Design | Done | Done | Done | Done | 8/1/12 | | | | |
| 23 | 825751 | Sewer Lift Stations Rebuild-Kifer, Sunken Gardens, Baylands and Arques | Sewer/Storm Wastewater ESD | PAS | Nate S | | HSE | | 1 WWB | Design in progress. 60% design review meeting held on 3/14/13. | | 04-Design | Done | 10/5/12 | 10/31/12 | N/A | 12/7/12 | | | | |
| 24 | 825610 | Fair Oaks Avenue Overhead Bridge / Caltrain (Caltrans funded) | Traffic DPW | PAS | Richard C/ Nate S | | BCA | | 1-G | Preliminary design and environmental study underway. Stakeholder meetings completed. | | 04-Design | Done | Done | 9/17/11 | 8/28/12 | 9/25/12 | | | | |
| 25 | Misc. | Bicycle Lanes at miscelenous locations | Traffic DPW | Traffic DPW | Lili P/ Nate S | | In House | | 1 | Design is performed in house. Completion of design is pending completion of bike study. Budget is for \$150K excluding Mary Avenue, and \$650k including Mary Avenue. | Complete bid documents by end of July 2013. | 04-Design | In-house | In-house | In-house | N/A | in progress | | | | |
| 26 | 826730 | Underground Overhead Utilities- at Fair Oaks | Traffic DPW | PAS | Richard C/ Nate S | | PG&E | | 1 | Design in progress by PG&E. | Complete design in Nov. 2013. | 04-Design | N/A | NA | NA | NA | 2/4/13 | | | | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Insptr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Constr. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|--|----------------------------|--------------|---------------------------------|-----------------------|---------------------|--------|-------------------|---|--|---------------|-------------|-----------------|-------------|--------------------------------|--------------|--------------|------------------------|---------------|-----------------------------|
| 27 | 828900 | Hendy Street Improvements - Between Sunnyvale Ave and Fair Oaks Bridge GRANT FUNDED | Traffic DPW | PAS | Jennifer Ng | | Bellecci | | 1-G | 100% package under review. | Finalize bid package and advertise for construction. | 04-Design | Done | Done | Done | 8/23/11 | 9/12/11 | | | | |
| 28 | 829270 | Traffic Signal at Bernardo and Remington GRANT FUNDED (HSIP) | Traffic DPW | PAS | Lili P/ Nate S | | TJKM | | 1-G | Revise 100% submittal to reflect 2 additive alternates. | Complete bid package and advertise for construction. | 04-Design | Done | Done | 2/8/12 | 4/3/12 | 5/1/12 | | | | |
| 29 | 827570 | Downtown Parking District Major Maintenance | Downtown Traffic DPW | PAS | Lili P/ Richard C/ Nate S | | Roger Higdon | | 1 | Design in progress. | | 04-Design | In progress | N/A | N/A | Done | 3/18/13 | | | | |
| 30 | 829430 | Liquid Chlorine Conversion | WPCP Wastewater ESD | PAS | Craig M | | HDR | | 1 WWB | Design contract has been awarded. | Hold kick-off meeting and begin design process. | 04-Design | Done | Done | Done | 2/26/13 | 3/18/13 | | | | |
| 31 | 827050 | Wastewater Master Plan | Sewer/Storm Wastewater ESD | PAS | Nate S | | IEC | | 1 | In progress. | Hydraulic model software evaluation and I/I report. | 04-Design | Done | Done | 5/4/11 | 12/31/11 1/31/12 | 2/28/12 | N/A | N/A | N/A | N/A |
| 32 | 825121 | SMaRT Station Office Addition | Solid Waste ESD | PAS | Lili P/ Nate S | | Krong | | 1 | Complete bid documents and shelf project. | | 04-Design | Done | Done | Done | Done | 5/11/11 | N/A | N/A | N/A | N/A |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Insptr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Constr. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|---|------------------------|--------------|---------------------|-----------------------|----------------------------------|--------|-------------------|--|---|---------------|-------------|-----------------|-------------|--------------------------------|--------------|--------------|------------------------|---------------|-----------------------------|
| 33 | 825400 | Update of Standard Specifications, Details and Design Criteria | Eng-PAS DPW | PAS | Nate S | | CSG | | 1 | Working on revisions to the General Provisions, Technical Specifications, Standard Details, and Design Criteria. | Review format of other agencies. | 04-Design | N/A | Done | N/A | N/A | 7/1/2012 | N/A | N/A | N/A | N/A |
| 34 | 808352 | Seven Seas Park- Park Construction | Parks & Recreation DPW | PAS | Cathy M/ Jennifer N | | SSA(Arc) ESA(Env) +Q51EKI (Rem.) | | 1 | Designer incorporating 90% comments. Artwork to Arts Commission on 3/20/13. | Finalize 99% and 100% plans and specs bid package and then advertise for construction in May/June 2013. Artwork to Council on 4/23/13. | 04-Design | Done | Done | Done | Done | 6/8/11 | | | | |
| 35 | 820120 | Repaint Street Light Poles | Traffic DPW | PAS | Lili P/ Nate S | | In House | | 1 | Design in progress. | | 04-Design | In-house | In-house | In-house | In-house | 1/3/13 | | | | |
| 36 | 825290 | Pavement System Maintenance Study FY12/13 | Traffic DPW | PAS | Richard C/ Nate S | | Nichols | | 1 | Study in progress. Complete study in April 2013. | | 04-Design | Done | Done | 11/21/12 | Done | 1/14/13 | N/A | N/A | N/A | N/A |
| 37 | 829060 | Rehabilitation of Cathodic Protection on RW System | Water ESD | PAS | Jennifer Ng | | Corpro | | 2 WB | Identification of power sources underway. On hold until FY13-14. | | 04-Design | In progress | 7/18/12 | 8/15/12 | 9/28/12 | 9/21/12 | | | | |
| 38 | 829820 | Comprehensive Preliminary Design Study- Potable Water System | Water ESD | PAS | Jennifer Ng | | HSE | | 1 WB | Modeling underway. Technical memo #1 finalized. | | 04-Design | Done | 9/21/12 | 10/10/12 | 11/13/12 | 12/5/12 | N/A | N/A | N/A | N/A |
| 39 | 829320 | Downtown Streetscape Improvements Phase II: Extend beyond Sunnyvale Avenue. GRANT FUNDED | Traffic DPW | PAS | Jennifer Ng | | HMH | | 1-G | Advertised for construction bids on 3/27/13. | Open bids on 4/24/13 and award construction contract. | 05-Adv | Done | Done | Done | Done | 12/1/11 | 3/27/13 | 4/24/13 | | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Const. Adv. | Bid Open Council Award | Const. Begin | Constr. End Begin Close out |
|-----|----------|--|----------------------------|--------------|-------------------------|------------------------|----------------------|--|-------------------|---|---|---------------|-------------|-----------------|-------------|--------------------------------|--------------|-------------|------------------------|--------------|-----------------------------|
| 40 | 825331 | Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 2 | Sewer/Storm Wastewater ESD | PAS | Kevin CSG/ Richard C | | HMM | | 1 WWB | Advertised for construction on 3/11/13. | Open bids on 4/10/13 and award construction contract. | 05-Adv | In progress | N/A | N/A | 7/24/12 | 9/28/12 | 3/15/13 | 4/10/13 | | |
| 41 | 829520 | Theater Lighting & Sound Replacement | Parks & Recreation DPW | PAS | Cathy M/ Jennifer N | | | | 1 | Advertised for construction on 3/18/13. | Open bids on 4/10/13 and award construction contract. | 05-Adv | 10/19/12 | N/A | N/A | N/A | N/A | 3/13/13 | 4/10/13 | | |
| 42 | 828161 | Residential and School Area Sidewalks GRANT FUNDED (SR2S - State) | Traffic DPW | PAS | Richard C/ Nate S | Elizabeth J Frank T | TY LIN | Spenco \$686,500 | 1-G | Construction is 90% complete. | | 06- Constr. | Done | Done | Done | 4/28/11 | 5/18/11 | 8/10/12 | 9/5/12 10/16/12 | 11/12/12 | |
| 43 | 828610 | Concrete Construction Combine with 829400 and 900872 | Traffic DPW | PAS | Lili P/ Nate S | Elizabeth J Josh W | In House | Spenco \$836,490 | 1 | Construction is 60% complete. | | 06- Constr. | Done | Done | Done | Done | 1/3/12 | 8/31/12 | 10/16/12 | 12/17/12 | |
| 44 | 825911 | Landfill Gas Flare and Blowers Replacement | Solid Waste ESD | PAS | Craig M | Mike B Alan B | Golder | RJ Gordon Construction \$648,765 | 1 | Equipment procurement in progress. | Contractor to mobilize on July 8, 2013 | 06- Constr. | Done | Done | Done | Done | 2/1/11 | 8/29/12 | 10/30/12 | 1/9/13 | |
| 45 | 815203 | Replacement of Water/Sewer Supervisory Control System (SCADA) Part 2. Hardware and Control System | Water ESD | PAS | Jennifer Ng | Elizabeth J Alan B | Carollo Engineers | GGG \$458,820 | 1 WB | Contractor placed hardware order. | Begin developing application program. | 06- Constr. | Done | Done | Done | Done | 1/10/12 | 9/11/12 | 10/10/12 1/15/13 | 1/28/13 | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Const. Adv. | Bid Open Council Award | Const. Begin | Constr. End Begin Close out |
|-----|----------|---|----------------------------|--------------|---------------------------|------------------------|---------------------|--|-------------------|---|---|---------------|-------------|-----------------|-------------|--------------------------------|----------------------|----------------------|------------------------|--------------|-----------------------------|
| 46 | 825451 | City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 2 | Water ESD | PAS | Kevin CSG/ Richard C | | HSE | KJ Woods \$1,338,000 | 1 WB | Construction bids opened on 3/13/13. | Award construction contract on 4/9/13. | 06- Constr. | Done | Done | 2/1/12 | 7/17/12 | 7/31/12 | 2/15/13 | 3/13/2013 4/9/13 | 4/30/13 | |
| 47 | 825451 | City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 1 | Water ESD | PAS | Richard C/ Nate S | Mike B Toby F | Bellecci | KJ Woods \$4,688,000 | 1 WB | Construction is 55% complete. | | 06- Constr. | Done | Done | 2/1/12 | 4/3/12 | 4/17/12 | 10/5/12 | 10/31/2012 11/20/12 | 12/17/12 | |
| 48 | 828970 | Raynor Well | Water ESD | PAS | Richard C/ Nate S | Mike B Alan B | Lee & Ro | Blocka Constr. \$306,500. | 1 WB | Construction is 95% complete. | Complete construction, testing and startup. | 06- Constr. | Done | Done | Done | Done | 11/16/2010 7/8/11 | 7/26/2011 8/31/11 | 7/26/2011 8/31/11 | 10/17/11 | |
| 49 | 825331 | Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, phase 1 | Sewer/Storm Wastewater ESD | PAS | Kevin CSG/ Jennifer Ng | Mike B Alan B | West Yost | KJ Woods \$2,678,000 | 1 WWB | Project is 35% complete. | | 06- Constr. | Done | Done | 2/8/12 | 4/3/12 | 4/17/12 | 11/30/12 | 12/19/12 1/15/13 | 1/29/13 | |
| 50 | 816000 | Future Traffic Signal Construction/Modification Mathilda/Caribbean at Twin Creeks. Combined with 825340 Street Light Conduit. | Traffic DPW | PAS | Lili P/ Nate S | Elizabeth J Frank T | Ty Lin | Terry Hansen Electric \$305,000 | 1 | Construction is 95% complete. | Punch list and closeout. | 06- Constr. | Done | Done | Done | Done | 8/15/11 | 8/17/12 | 9/26/12 10/2/12 | 12/17/13 | |
| 51 | 828910 | Sunnyvale Avenue/Old San Francisco Road Left Turn/Signalization Project GRAND FUNDED (STP/CMAQ) | Traffic DPW | PAS | Jennifer Ng | | BKF | Redgwick Construction, \$573,259 | 1-G | Pre-construction meeting held on 3/18/13. | Start construction. | 06- Constr. | Done | Done | Done | 10/18/11 | 11/1/12 | 12/7/12 | 1/9/2013 2/12/13 | 3/25/13 | |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Constr. Adv. | Bid Open Council Award | Constr. Begin | Constr. End Begin Close out |
|-----|----------|--|---------------|--------------|---------------------------|--|---------------------|----------------------------------|-------------------|------------------------------------|-----------------------------------|---------------|-------------|-----------------|-------------|--------------------------------|--------------|--------------|------------------------|---------------|-----------------------------|
| 52 | 825340 | Street Lights Conduit Replacement - Caribbean: 2011-2012 Combined with 816000 | Traffic DPW | PAS | Lili P/ Nate S | Elizabeth J Frank T | Ty Lin | Terry Hansen Electric \$305,000 | 1 | Construction is 95% complete. | Punch list and closeout. | 06-Constr. | 4/15/2011 | Done | 6/8/11 | 7/22/11 | 7/27/11 | 8/3/12 | 9/19/12 10/2/2012 | 12/17/12 | |
| 53 | 829400 | Sidewalk, Curb and Gutter Replacement Combined with 828160/ 900872 | Traffic DPW | PAS | Lili P/ Nate S | | In House | Spenco Construction \$646,293.40 | 1 | Contract execution in progress. | Hold pre-construction meeting. | 06-Constr. | In house | In house | In house | In house | 11/12/12 | 1/25/13 | 2/13/13 | 3/18/13 | |
| 54 | 820130 | Annual Slurry Seal of City Streets FY 12/13 | Traffic DPW | PAS | Lili P/ Nate S | | In House | Graham Contractors \$249,617 | 1 | Construction commenced on 3/18/13. | | 06-Constr. | Done | In house | In-house | In-house | In-house | 1/25/13 | 2/13/13 | 3/18/13 | |
| 55 | 829230 | Infrastructure Investment FY 11/12 (accelerate street repairs to return the PCI to a level of 80) Pavement Rehab Phase 2 at Evelyn and Hollenbeck Avenues, and Rehab of Maria Lane from ECR to Wolfe Avenue | Traffic DPW | PAS | Lili P/ Richard C/ Nate S | Mike B Toby F | CSG | Top Grade \$2,309,785 | 1 | Punch list work is in progress. | | 06-Constr. | Done | Done | Done | Done | Done | 6/15/12 | 7/6/12 7/17/12 | 8/27/12 | |
| 56 | 825501 | Wright Ave Water Plant Electrical and Mechanical | Water ESD | PAS | Richard C/ Nate S | Mike B Josh W | Hydro Science | Blocka Constr. \$1,133,600 | 1 WB | Construction is 45% complete. | | 06-Constr. | Done | Done | 6/8/11 | 7/29/11 | 8/11/11 | 8/24/12 | 9/19/12 10/16/12 | 11/19/12 | |
| 57 | 822710 | Mathilda Avenue Railroad Overpass Improvements | Traffic DPW | PAS | Nasser F | A Kreck/ Mike B/ Nasser F Frank T Alan B | Mark Thomas Company | RGW \$16M | 1 | Project closeout. | Claim negotiation and resolution. | 07-Close out | Done | Done | Done | Done | Done | 10/14/09 | 10/14/09 | 3/8/10 | 09/14/12 |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Const. Adv. | Bid Open Council Award | Const. Begin | Constr. End Begin Close out |
|-----|----------|---|----------------------------|--------------|---------------------|--------------------------------|------------------------------------|-----------------------------------|-------------------|-------------------------------------|-----------------------------|---------------|-------------|-----------------|-------------|--------------------------------|----------------------|-------------|------------------------|--------------|-----------------------------|
| 58 | 826570 | Tasman/Fair Oaks Area Streetscape and Sense of Place - Pedestrian & Bicycle Circulation Plan Improvement Phase 2 Grant Funded | Traffic DPW | PAS | Richard C/ Nate S | Sydney C Josh W | Kier & Wright | Golden Bay Construction \$210,141 | 1-G | Construction completed on 3/15/13. | | 07-Close out | Done | Done | Done | Done | Done | 6/12/12 | 7/11/12 8/14/12 | 10/1/12 | 3/15/13 |
| 59 | 828620 | Light Emitting Diode (LED) Streetlight Retrofit | Traffic DPW | PAS | Merrill B | Merrill B Mike B Frank T | City of Sunnyvale | Team Econolite \$1,442,065 | 1 | Construction completed on 11/29/12. | PG&E reimbursement request. | 07-Close out | Done | Done | Done | Done | 1/11/2011 4/11/11 | N/A | N/A | 7/1/11 | 11/29/12 |
| 60 | 808352 | Morse Park Soil Remediation | Parks & Recreation DPW | PAS | Cathy M/ Jennifer N | Mike B Josh W | SSA(Arc) ESA(Env) EKI (Rem.) | Evans Brothers \$719,602 | 1 | Construction completed on 3/19/13. | Project closeout. | 07-Close out | Done | Done | Done | Done | Done | 5/4/12 | 5/30/12 6/12/12 | 7/30/12 | 03/19/13 |
| 61 | 825141 | Air Flotation Tank Rehabilitation (Tanks 2& 3) | WPCP Wastewater ESD | PAS | Craig M | Mike B Alan B | RMC Water & Environment | Monterey Mechanical \$1,522,000 | 1 WWB | Recorded | | 08-Complete | Done | Done | Done | Done | Done 6/11/11 | Done | Done | 5/9/11 | 11/26/12 |
| 62 | 827060 | Sulfur Dioxide (SO2) Equipment Replacement | WPCP Wastewater ESD | PAS | Merrill B | Merrill B/ Mike B Alan B | RMC | Pacific Infrastructure \$396,000 | 1 WWB | Recorded | | 08-Complete | Done | Done | Done | Done | Done | 11/12/09 | 11/12/09 | 3/1/10 | 10/31/12 |
| 63 | 825321 | Replacement/Rehabilitation of Sanitary Manholes (Annual) | Sewer/Storm Wastewater ESD | PAS | Lili P/ Nate S | Sydney C Frank T | In house | NorCal Pipelines \$144,535 | 1 WWB | Recorded | | 08-Complete | Done | Done | Done | Done | 4/1/11 | 7/27/12 | 8/15/12 | 9/27/12 | 01/08/13 |

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 4/1/2013)

| No. | Charge # | Project Title | Type Dept/Div | Project Lead | Design Manager | Const. Mngr./ Inspr. | Const./ Design Team | Contr. | Prio - rity (1-3) | Status | Next | Project Phase | Scoping (S) | Adv. Design SOW | RFPs Due By | Const. Select. & Council Award | Design Begin | Const. Adv. | Bid Open Council Award | Const. Begin | Constr. End Begin Close out |
|-----|----------|--|------------------------|--------------|---------------------|----------------------|---------------------|-------------------------------|-------------------|------------------------|--|---------------|-------------|-----------------|-------------|--------------------------------|-------------------|---------------------------|-------------------------------|--------------------|-----------------------------|
| 64 | 828670 | Downtown Streetscape Improvements - Phase 1 Sunnyvale Avenue | Downtown Traffic DPW | PAS | Jennifer Ng | Mike B Frank T | HMH | JJR \$1,562,596 | 1-G | Recorded | | 08-Complete | Done | Done | Done | Done | Aug 11 11/4/11 | 11/4/11 11/30/11 12/13/11 | 11/4/11 11/30/11 12/13/11 | 2/1/12 | 10/12/12 |
| 65 | 820190 | Traffic Signal Hardware and Wiring- at Fair Oaks & Wolfe | Traffic DPW | PAS | Nasser F | Mike B Frank T | Kimley-Horn & Assoc | Prism Engineering Inc. \$411K | 1 | Recorded | | 08-Complete | Done | Done | Done | Done | 2/11/2011 4/11/11 | 4/12/2011 5/4/11 | 4/12/2011 5/4/11 | 8/1/11 | 10/31/12 |
| 66 | 829700 | Study Issue: Downtown Parking and Maintenance Management Program | Traffic DPW | PAS | Cathy M/ Jennifer N | | Walker | | 1 | Study Issue completed. | Develop CIP to install parking meters. | 08-Complete | Done | Done | 9/14/12 | Done | 9/25/12 | N/A | Final Report to City 10/19/12 | RTC to CMO 11/6/12 | Council Report 12/4/12 |
| 67 | 825290 | Pavement Rehabilitation (Annual) FY 11/12 - at Remington | Traffic DPW | PAS | Richard C/ Nate S | Mike B Toby F | HMH | Interstate Paving \$432,000 | 1 | Recorded | | 08-Complete | Done | Done | 5/18/11 | 7/22/11 | 7/28/11 | 2/24/12 | 3/21/2012 4/24/12 | 5/29/12 | 10/15/12 |
| 68 | PO | Sun Pods Electrical Vehicle Charging Station | Nova | PAS | Craig M. | | In House | | 1-G | Project completed. | | 08-Complete | Done | Done | Done | Done | Done | Done | Done | 11/1/12 | 12/31/12 |
| 69 | 820270 | Playground Equipment Replacement - Serra Park | Parks & Recreation DPW | PAS | Richard C/ Nate S | Mike B Josh W | Hill Assoc | Brenemen Inc. \$149,900 | 1 | Recorded | | 08-Complete | Done | Done | Done | 9/30/11 | 10/11/11 | 2/22/12 | 4/24/12 | 5/22/12 | 10/05/12 |