

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out	
1	818100	Public Safety Building Roofs (6 Fire Stations)	Facilities DPW PS	Richard C/ Nate S				Scope of work (SOW) underway.		01-Scoping	In progress	Sep 13									
2	829190	Community Center Comprehensive Infrastructure Phase II: Design and Construction	Facilities DPW	Cathy M/ Jennifer N				Revised Phase 2 SOW under review.	Advertise for consultant proposals and select design consultant.	01-Scoping	In progress	Aug 13									
3	827090	Plant Reconstruction Program, Program Manager	WPCP Wastewater ESD	Craig M				Advertising for proposals after advertising for Emergency Flow project.		01-Scoping	In progress	Aug 13									
4	816000	Traffic Signal Construction/ Modification at Duane/Britton	Traffic DPW	Jennifer Ng				\$200k is allotted to 825340-Caribbean. Proceed with this project after Traffic's completion of the bike lane study. Project is on hold till end of July 2013.	Finalize SOW.	01-Scoping	Pending	Sep 13									
5	825290	Pavement Rehabilitation (Annual) FY13/14	Traffic DPW	Lili P Nate S				Preparing to advertise for consultant proposals.	Advertise for consultant proposals and select design consultant.	01-Scoping	In progress	July 13									
6	829910	Mathilda Avenue/Maude Avenue Safety Improvements (HSIP)	Traffic DPW	Lili P/ Nate S				E-76 Under review by Caltrans HDQRs. Finalizing Scope of Work	Advertise for consultant proposals after obtaining PE authorization from Caltrans and select consultant.	01-Scoping	Pending	July 13									
7	829910	Sunnyvale-Saratoga Road/Fremont Avenue Safety Improvements (HSIP)	Traffic DPW	Lili P/ Nate S				E-76 Under review by Caltrans HDQRs. Finalizing Scope of Work.	Advertise for consultant proposals after obtaining PE authorization from Caltrans and select consultant.	01-Scoping	Pending	July 13									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
8	827690	Evaluation of Bridges and Levees	Traffic DPW	Nate S				Finalizing scope of work.	Advertise for consultant proposals and select design consultant.	01-Scoping	In progress	Sep 13								
9	900909	Raynor Park/Lakewood Library Branch	Library & Community Service	Jennifer Ng				Raynor Activity Center parcel sale underway. RFP for architectural service has been released. Pre-proposal meeting was held on 6/25/13.	Review proposals and select consultant. Finalize scope of work for Construction Management Team and Plan Check.	02- RFP	In progress	6/7/13	7/10/13	Aug 13	Sep 13					
10	827020	Emergency Flow Management Improvements	WPCP Wastewater ESD	Craig M				RFP for Design Services has been released.	Proposal evaluation and consultant selection.	02-RFP	In progress	6/12/13	7/10/13	Aug 13	Sep 13					
11	826850	Calabazas Creek Bridge at Old Mt. View-Alviso Rd GRANT FUNDED	Traffic DPW	Jennifer Ng		Biggs C.		Design Contract is being Negotiated.	Caltrans must approve consultant pricing before Council awards design contract.	03- ConstSel	In progress	2/14/13	3/20/13	5/21/13 Nov 13	Dec 13					
12	820120	Repaint Street Light Poles	Traffic DPW	Lili P/ Nate S		Roger Higdon		Process P.O. for design Consultant.		03-ConstSel	In-house	In-house	In-house	In-house	8/5/13	9/6/13	9/25/13	10/22/13	11/7/13	
13	820270	Playground Equipment Replacement - Las Palmas Park	Parks & Recreation DPW	Richard C/ Nate S				Consultants interviews held on 6/7/2013.	Select consultant and proceed with Design.	03-ConstSel	In progress	4/3/13	5/1/13	5/22/13	7/17/13	10/4/13	10/30/13	11/19/13	1/24/13	
14	829570	Orchard Gardens Park Expansion	Parks & Recreation/ Facilities DPW	Nate S				Design Contract was awarded on 6/11/2013. Design Kick off meeting was held on 6/28/13.	Proceed with Design Work.	04-Design	In progress	2/19/13	4/3/13	6/11/13	6/28/13	2/7/14	3/5/13	4/1/13	5/1/13	
15	829370	Safe Route to School and Neighborhood Guided Bike Routes- California Federal Safe Routes to School (SRTS) program)	Traffic DPW	Richard C/ Nate S		Bellecci		Design contract awarded.	Hold design kick off meeting an proceed with design.	04-Design	In progress	2/22/13	3/20/13	4/30/13	7/8/13	12/15/13	1/15/14	2/15/14	3/15/14	

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Conslt./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
16	824771	Plant Reconstruction Program - Primary Treatment Facility	WPCP Wastewater ESD	Craig M				Design contract awarded. Preliminary design work for the Primaries is in progress.		04-Design	Done	Done	Done	5/7/13	5/23/13					
17	829430	Liquid Chlorine Conversion	WPCP Wastewater ESD	Craig M		HDR		Feasibility studies, basis of design survey, and the outfall assessment work is underway.	Finalize feasibility studies and basis of design.	04-Design	Done	Done	Done	2/26/13	3/18/13					
18	824771	Plant Reconstruction Program -Master Plan, Standards, Site Planning & CEQA Combined with 824771	WPCP Wastewater ESD	Craig M				Design Kickoff meeting held. Master Plan work has commenced.	Conduct a SIP validation workshop.	04-Design	done	Done	done	5/7/13	6/7/13					
19	820190	Traffic Signal Hardware and Wiring-	Traffic DPW	Jennifer Ng		TJKM		Basis of design memos complete.	Proceedings with 30% design.	04-Design	Done	10/26/12	11/21/12	2/26/13	3/25/13	11/8/13	12/4/13	1/13/14	2/15/14	
20	829820	Comprehensive Preliminary Design Study- Potable Water System	Water ESD	Jennifer Ng		HSE		Water model presented. Consultant finishing SOP's & scenarios memos.	Finalize calibration plan.	04-Design	Done	9/21/12	10/10/12	11/13/12	12/5/2012 08/30/13	N/A	N/A	N/A	N/A	
21	N/A	Water Standards	Eng-PAS DPW	Jennifer Ng				Resume efforts after completion of Wastewater Standards. Next priorities are: Water, Pavement, Parks, Traffic.		04-Design	N/A	N/A	N/A	N/A	In house	N/A	N/A	N/A	N/A	
22	N/A	Park Standards	Eng-PAS DPW	Jennifer Ng				Resume efforts after completion of Wastewater Standards. Next priorities are: Water, Pavement, Parks, Traffic.		04-Design	N/A	N/A	N/A	N/A	In house	N/A	N/A	N/A	N/A	
23	Misc.	Bicycle Lanes at miscellaneous locations Merge with 829720, Mathilda Ave Bike lanes	Traffic DPW	Lili P/ Nate S		In House		Design is performed in house. Completion of design is pending completion of bike study. Budget is for \$150K excluding Mary Avenue, and \$650k including Mary Avenue.	Complete bid documents by end of July 2013. Complete construction by 12/31/13 per encroachment permit requirements.	04-Design	N/A	N/A	N/A	N/A	In house	8/9/13	8/28/13	9/24/13	10/21/13	

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Conslt./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Conslt. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
24	825121	SMaRT Station Office Addition	Solid Waste ESD	Lili P/ Nate S		Krong		Complete bid documents and shelf project.		04-Design	Done	Done	Done	Done	5/11/11 7/31/13	N/A	N/A	N/A	N/A	
25	829590	Duane Ave. Bicycle Lanes	Traffic DPW	Lili P/ Nate S		In House		In-house design by traffic. Combine with Duane/Britton new traffic signal project.		04-Design	N/A	N/A	N/A	N/A	In house					
26	829270	Traffic Signal at Bernardo and Remington GRANT FUNDED (HSIP)	Traffic DPW	Lili P/ Nate S		TJKM		Awaiting Caltrans authorization for construction E-76.	Advertise for construction.	04-Design	Done	Done	2/8/12	4/3/12	5/1/12	7/26/13	8/28/13	9/24/13	10/14/13	
27	829720	Mathilda Ave Bike lanes Merged with Bicycle Lanes Project at miscellaneous locations	Traffic DPW	Lili P/ Nate S				In house design by Traffic is in progress. Engineering will bid out the project.		04-Design	N/A	N/A	N/A	N/A	In house					
28	827570	Downtown Parking District Major Maintenance	Downtown Traffic DPW	Lili P/ Nate S		Roger Higdon		60% submittal in review.		04-Design	In progress	N/A	N/A	Done	4/15/13	8/2/13	8/21/13	9/3/13	10/2/13	
29	N/A	Pavement Standards	Eng-PAS DPW	Nasser F				Resume efforts after completion of Wastewater Standards. Next priorities are: Water, Pavement, Parks, Traffic.		04-Design	N/A	N/A	N/A	N/A	In house	N/A	N/A	N/A	N/A	
30	829080	Storm System Trash Capture Devices	Water ESD	Nate S		Kimley-Horn		Notice to Proceed issued 6/20/13.	Proceed with Design Work.	04-Design	In progress	Done	Done	5/21/13	6/18/13	10/18/13	11/27/13	12/13/13	1/15/14	

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
31	825751	Sewer Lift Stations Rebuild-Kifer, Sunken Gardens, Baylands and Arques	Sewer/Storm Wastewater ESD	Nate S		HSE		100% PS&E under City review.	Prepare final bid package.	04-Design	Done	10/5/12	10/31/12	Done	12/7/12	7/26/13	8/21/13	9/10/13	10/7/13	
32	822762	Storm Pump Station Number 2 Rehabilitation (Design)	Sewer/Storm Wastewater ESD	Nate S		Schaff & Wheeler		Review of 90% Design in progress.	Continue w/environmental document.	04-Design	Done	Done	Done	Done	8/1/12	11/14/13	12/14/13	1/13/13	2/15/14	
33	827050	Wastewater Master Plan	Sewer/Storm Wastewater ESD	Nate S		IEC		In progress.	Hydraulic model software evaluation and I/I report.	04-Design	Done	Done	5/4/11	1/31/12	2/28/12	N/A	N/A	N/A	N/A	
34	825400	Update of Standard Specifications (General Provisions), Details and Design Criteria	Eng-PAS DPW	Nate S		CSG		Review of draft in progress.	Internal & inter-department review.	04-Design	N/A	Done	N/A	N/A	7/1/12	N/A	N/A	N/A	N/A	
35	827050	Wastewater Standards	Eng-PAS DPW	Nate S				3rd Draft. Review comments returned to consultant.	Finalize Design standards & revise Standard Details.	04-Design	N/A	N/A	N/A	N/A	7/1/12	N/A	N/A	N/A	N/A	
36	N/A	Traffic Standards	Eng-PAS DPW	New CE/ Jennifer				Resume efforts after completion of Wastewater Standards. Next priorities are: Water, Pavement, Parks, Traffic.		04-Design	N/A	N/A	N/A	N/A	In house	N/A	N/A	N/A	N/A	
37	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 3	Sewer/Storm Wastewater ESD	Richard C- Kevin CSG		HMM		99% Design submittal review completed.	Complete bid package and shelf project.	04-Design	Done	Done	Done	Done	9/28/13	N/A	N/A	N/A	N/A	
38	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 3	Water ESD	Richard C- Kevin CSG		HSE		Design completed.	Prepare bid package after funds are made available.	04-Design	Done	Done	Done	Done	7/31/12	7/26/13	8/21/13	9/10/13	10/7/13	

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Conslt./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Conslt. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
39	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 4	Water ESD	Richard C- Kevin CSG		HSE		Design in progress. Transmission pipe lining pipe assessment is needed.	Prepare bid package after funds are made available.	04-Design	Done	Done	Done	Done	7/31/12	7/26/13	8/21/13	9/10/13	10/7/13	
40	825451	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 4	Sewer/Storm Wastewater ESD	Richard C- Kevin CSG		HMM		30% design completed.	Complete bid package and shelf project.	04-Design	Done	Done	Done	Done	9/28/12	N/A	N/A	N/A	N/A	
41	826730	Underground Overhead Utilities- at Fair Oaks	Traffic DPW	Richard C/ Nate S		PG&E		Design is in progress by PG&E.	Complete design in Nov. 2013.	04-Design	N/A	NA	NA	NA	2/4/13	1/2/14	1/25/14	2/15/13	3/8/13	
42	825610	Fair Oaks Avenue Overhead Bridge / Caltrain (Caltrans funded)	Traffic DPW	Richard C/ Nate S		BCA		Preliminary design and environmental study underway. Bridge foundation selection on going.		04-Design	Done	Done	9/17/11	8/28/12	9/25/12	10/23/14	12/1/14	1/9/15	2/1/15	
43	825290	Pavement System Maintenance Study FY12/13	Traffic DPW	Richard C/ Nate S		Nichols		Submittal of revised final report.		04-Design	Done	Done	11/21/12	Done	6/30/13	N/A	N/A	N/A	N/A	
44	818550	Park Buildings - Rehabilitation: Renovation/upgrade: Murphy Park Building	Parks & Recreation/ Facilities DPW	Cathy M/ Jennifer N		Noll & Tam		Advertised for construction bids.	Open bids and award construction contract.	05-Adv	Done	Done	Done	Done	10/22/12	6/27/13	7/31/13	8/27/13	9/23/13	
45	808352	Seven Seas Park	Parks & Recreation DPW	Cathy M/ Jennifer N		SSA(Arc) ESA(Env) EKI (Rem.)		Advertised for construction bids.	Open bids, award contract and commence construction	05-Adv	Done	Done	Done	Done	6/8/11	6/27/13	7/10/13	8/13/13	9/9/13	
46	824301	Rehabilitation of Digesters (1 & 2)	WPCP Wastewater ESD	Craig M		Kennedy Jenks		Advertised for construction bids.	Open bids, award contract and commence construction	05-Adv	Done	Done	3/24/11	11/1/11	1/23/12	6/20/13	7/24/13	8/27/13	9/30/13	

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
47	825141	Air Flotation Tank Rehabilitation (Tanks 1 & 4)	WPCP Wastewater ESD	Craig M	Mike B Alan B	RMC		Construction contract awarded.	Execute contract and proceed with construction.	05-Adv	Done	Done	Done	Done	7/19/12	4/19/13	5/22/13	6/25/13	8/8/13	
48	828900	Hendy Street Improvements - Between Sunnyvale Ave and Fair Oaks Bridge GRANT FUNDED	Traffic DPW	Jennifer Ng	Mike B Toby F	Bellecci		Construction contract awarded.	Execute contract and proceed with construction.	05-Adv	Done	Done	Done	8/23/11	9/12/11	5/2/13	5/29/13	6/25/13	7/15/13	
49	825290	Pavement Rehabilitation (Annual) FY12/13 Combined with 829230, Infrastructure Investment FY12/13 (accelerate street repairs to return the PCI to a level of 80)	Traffic DPW	Lili P/ Nate S	Josh W Alan B	CSG		Construction contract awarded.	Execute contract and proceed with construction.	05-Adv	In progress	N/A	N/A	Done	10/1/12	5/3/13	5/22/13	6/25/13	7/22/13	
50	825911	Landfill Gas Flare and Blowers Replacement	Solid Waste ESD	Craig M	Mike B Alan B	Golder	RJ Gordon Construction \$648,765	Equipment procurement in progress.	Contractor to mobilize in early August.	06- Constr.	Done	Done	Done	Done	2/1/11	8/29/12	10/30/12	Done	1/9/13	03/25/14
51	828610	Concrete Construction Combine with 829400 and 900872	Traffic DPW	Lili P/ Nate S	Elizabeth J Josh W	In House	SpenCon \$836,490	Construction is 70% complete.		06- Constr.	Done	Done	Done	Done	1/3/12	8/31/12	10/16/12	Done	12/17/12	07/31/13
52	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 2	Water ESD	Richard C- Kevin CSG	Mike B Toby F	HSE +J45	KJ Woods \$1,338,000	Construction is 20% completed.		06- Constr.	Done	Done	2/1/12	7/17/12	7/31/2012	2/15/13	3/13/13	4/9/13	5/13/13	09/30/13
53	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 1	Water ESD	Richard C/ Nate S	Mike B Toby F	Bellecci	KJ Woods \$4,688,000	Construction is 75% complete.		06- Constr.	Done	Done	2/1/12	4/3/12	4/17/12	10/5/12	10/31/12	11/20/12	12/17/12	08/30/13
54	828970	Raynor Well	Water ESD	Richard C/ Nate S	Mike B Alan B	Lee & Ro	Blocka Constr. \$306,500.	Construction is 98% complete. Replacement of pump wiring in progress.	Complete testing and startup.	06- Constr.	Done	Done	Done	Done	11/16/2010	5/25/11	7/26/11	8/31/11	10/17/11	07/31/13

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
55	828161	Residential and School Area Sidewalks GRANT FUNDED (SR2S - State)	Traffic DPW	Richard C/ Nate S	Elizabeth J Frank T	TY LIN	Spenco \$686,500	Construction is 95% complete.		06- Constr.	Done	Done	Done	4/28/11	5/18/11	8/10/12	9/5/13	10/16/13	12/17/12	7/31/13
56	829520	Theater Lighting & Sound Replacement	Parks & Recreation DPW	Cathy M/ Jennifer N	Elizabeth J Frank T	In House	Musson Theatrical \$272,970	Precon meeting held. Submittal review in progress.	Contractor to process and obtain Building Permit.	06-Constr.	10/19/12	N/A	N/A	N/A	N/A	3/13/13	4/10/13	4/30/13	6/1/13	11/30/13
57	829320	Downtown Streetscape Improvements Phase II: Extend beyond Sunnyvale Avenue. GRANT FUNDED	Traffic DPW	Jennifer Ng	Elizabeth J Frank T	HMH	Redgwick Construction \$572,375	Preconstruction meeting held. Submittal review in progress.	Start construction.	06-Constr.	Done	Done	Done	Done	12/1/11	3/29/13	4/24/13	5/21/13	6/25/13	10/15/13
58	828910	Sunnyvale Avenue/Old San Francisco Road Left Turn/Signalization Project GRANT FUNDED (STP/CMAQ)	Traffic DPW	Jennifer Ng	Elizabeth J Frank T	BKF	Redgwick Construction \$573,259	Construction is 45% complete.		06-Constr.	Done	Done	Done	10/18/11	11/1/12	12/7/12	1/9/12	2/12/13	3/25/13	10/02/13
59	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, phase 1	Sewer/Storm Wastewater ESD	Jennifer Ng- Kevin CSG	Mike B Alan B	West Yost	KJ Woods \$2,678,000	Construction is 65% complete.		06-Constr.	Done	Done	2/8/12	4/3/12	4/17/12	11/30/12	12/19/12	1/15/13	1/29/13	08/23/13
60	829400	Sidewalk, Curb and Gutter Replacement Combined with 828160/ 900872	Traffic DPW	Lili P/ Nate S	Elizabeth J Frank T	In House	Spenco \$646,293.40	Precon meeting held. Submittal review in progress.		06-Constr.	In house	In house	In house	In house	11/12/12	1/25/13	2/13/13	4/6/13	5/13/13	12/13/13
61	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main FY 12/13, Phase 2	Sewer/Storm Wastewater ESD	Richard C- Kevin CSG	Mike B Alan B	HMM	KJ Woods 768,000	Construction in progress.		06-Constr.	done	N/A	N/A	7/24/12	2/28/13	3/15/13	4/10/13	5/7/13	6/1/13	08/30/13
62	825501	Wright Ave Water Plant Electrical and Mechanical	Water ESD	Richard C/ Nate S	Mike B Josh W	Hydro Science	Blocka Constr. \$1,133,600	Construction is 85% complete.		06-Constr.	Done	Done	6/8/11	7/29/11	8/11/11	8/24/12	9/19/12	10/16/12	11/19/12	07/15/13

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
63	815203	Replacement of Water/Sewer Supervisory Control System (SCADA) Part 2. Hardware and Control System	Water ESD	Jennifer Ng	Elizabeth J Alan B	Carollo Engineers	GGG \$458,820	Construction completed.		07-Close out	Done	Done	Done	Done	1/10/12	9/11/12	10/10/12	1/15/13	1/28/13	6/20/16
64	829230	Infrastructure Investment FY 11/12 (accelerate street repairs to return the PCI to a level of 80) Pavement Rehab Phase 2 at Evelyn and Hollenbeck Avenues, and Rehab of Maria Lane from ECR to Wolfe Avenue.	Traffic DPW	Lili P/ Nate S	Mike B Toby F	CSG	Top Grade \$2,309,785	Issue Notice of Completion.	Record project.	07-Close out	Done	Done	Done	Done	Done	6/15/12	7/6/12	7/17/12	8/27/12	04/22/13
65	822710	Mathilda Avenue Railroad Overpass Improvements	Traffic DPW	Nasser F	A Kreck/ Mike B/ Nasser F Frank T Alan B	Mark Thomas Company	RGW \$16M	Claim negotiation in progress.		07-Close out	Done	Done	Done	Done	Done	10/14/09	10/14/09	-	3/8/10	09/14/12
66	808352	Morse Park Soil Remediation	Parks & Recreation DPW	Cathy M/ Jennifer N	Mike B Josh W	SSA(Arc) ESA(Env) EKI (Rem.)	Evans Brothers \$719,602	Recorded.		08-Complete	Done	Done	Done	Done	Done	5/4/12	5/31/13	6/26/13	7/23/13	03/19/13
67	828030	Annual Slurry Seal of City Streets FY 12/13	Traffic DPW	Lili P/ Nate S	Tony P Elizabeth J	In House	Graham Contractors \$249,617	Recorded.		08-Complete	Done	In house	In-house	In-house	In-house	1/25/13	2/13/13	-	3/18/13	06/13/13
68	825340	Street Lights Conduit Replacement - Caribbean: 2011-2012 Combined with 816000	Traffic DPW	Lili P/ Nate S	Elizabeth J Frank T	Ty Lin	Terry Hansen Electric \$305,000	Recorded.		08-Complete	4/15/2011	Done	6/8/11	7/22/11	7/27/11	8/3/12	9/19/12	10/2/12	12/17/12	04/08/13
69	816000	Future Traffic Signal Construction/Modification Mathilda/Caribbean at Twin Creeks. Combined with 825340 Street	Traffic DPW	Lili P/ Nate S	Elizabeth J Frank T	Ty Lin	Terry Hansen Electric \$305,000	Recorded.		08-Complete	Done	Done	Done	Done	8/15/11	8/17/12	9/26/12	10/2/12	12/17/13	04/30/13

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Conslt./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Conslt. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out	
70	826570	Tasman/Fair Oaks Area Streetscape and Sense of Place - Pedestrian & Bicycle Circulation Plan Improvement Phase 2 Grant Funded	Traffic DPW	Richard C/ Nate S	Mike B Josh W	Kier & Wright	Golden Bay Construction \$210,141	Recorded.		08-Complete	Done	Done	Done	Done	Done	6/12/12	7/11/12	8/14/12	10/1/12	3/15/13	
71	829190	Community Center Comprehensive Infrastructure Phase I Project: Evaluation & Environmental;	Facilities DPW	Cathy M/ Jennifer N		GHD		Phase I : Completed		08-Complete	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	
72	829700	Study Issue: Downtown Parking and Maintenance Management Program	Traffic DPW	Cathy M/ Jennifer N		Walker		Study Issue completed.		08-Complete	Done	Done	9/14/12	Done	9/25/12	N/A	Final Report to City 10/19/12	N/A	RTC to CMO 11/6/12	Council Report 12/4/12	
73	825141	Air Flotation Tank Rehabilitation (Tanks 2& 3)	WPCP Wastewater ESD	Craig M	Mike B Alan B	RMC Water & Environment	Monterey Mechanical \$1,522,000	Recorded.		08-Complete	Done	Done	Done	Done	Done 6/11/11	Done	Done	Done	Done	5/9/11	11/26/12
74	PO	Sun Pods Electrical Vehicle Charging Station	Nova	Craig M.				Recorded.		08-Complete	done	Done	Done	Done	Done	Done	Done	Done	Done	11/1/12	12/31/12
75	828670	Downtown Streetscape Improvements - Phase 1 Sunnyvale Avenue	Downtown Traffic DPW	Jennifer Ng	Mike B Frank T	HMH	JJR \$1,562,596	Recorded.		08-Complete	Done	Done	Done	Done	Aug 11 11/4/11	11/4/11	11/30/11	12/13/11	2/1/12	10/12/12	
76	825321	Replacement/Rehabilitation of Sanitary Manholes (Annual)	Sewer/Storm Wastewater ESD	Lili P/ Nate S	Sydney C Frank T	In house	NorCal Pipelines \$144,535	Recorded.		08-Complete	Done	Done	Done	Done	4/1/11	7/27/12	8/15/12	Done	9/27/12	01/08/13	
77	828620	Light Emitting Diode (LED) Streetlight Retrofit	Traffic DPW	Merrill B	Merrill B Mike B Frank T	City of Sunnyvale	Team Econolite \$1,442,065	Recorded.		08-Complete	Done	Done	Done	Done	1/11/2011 4/11/11	N/A	N/A	Done	7/1/11	11/29/12	

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
78	827060	Sulfur Dioxide (SO2) Equipment Replacement	WPCP Wastewater ESD	Merrill B	Merrill B/ Mike B Alan B	RMC	Pacific Infrastructure \$396,000	Recorded.		08-Complete	Done	Done	Done	Done	Done	11/12/09	11/12/09	Done	3/1/10	10/31/12
79	820190	Traffic Signal Hardware and Wiring- at Fair Oaks & Wolfe	Traffic DPW	Nasser F	Mike B Frank T	Kimley-Horn & Assoc	Prism Engineering Inc. \$411K	Recorded		08-Complete	Done	Done	Done	Done	2/11/2011 4/11/11	-	4/12/11	5/4/11	8/1/11	10/31/12
80	820270	Playground Equipment Replacement - Serra Park	Parks & Recreation DPW	Richard C/ Nate S	Mike B Josh W	Hill Assoc	Brenemen Inc. \$149,900	Recorded		08-Complete	Done	Done	Done	9/30/11	10/11/11	2/22/12	4/24/12	Done	5/22/12	10/05/12
81	825290	Pavement Rehabilitation (Annual) FY 11/12 - at Remington	Traffic DPW	Richard C/ Nate S	Mike B Toby F	HMH	Interstate Paving \$432,000	Recorded		08-Complete	Done	Done	5/18/11	7/22/11	7/28/11	2/24/12	3/21/12	4/24/12	5/29/12	10/15/12
82	900690	Sunnyvale Baylands Park Infrastructure	Parks & Recreation DPW	Cathy M/ Jennifer N				Begin scoping.		FY13-14 commencing Jan 14										
83	900959	Pay Parking in Downtown Area	Traffic DPW	Cathy M/ Jennifer N				Begin scoping.		FY13-14 commencing July 13										
84	820240	Park Tennis/Basketball Court Reconstruction	Parks & Recreation DPW	Cathy M/ Jennifer Ng				Begin scoping.		FY13-14 commencing July 13										
85	900946	Lakewood Park Renovation	Parks & Recreation DPW	Jennifer N				Begin scoping.		FY13-14 commencing July 13										

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Conslt./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Conslt. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out	
86	829060	Rehabilitation of Cathodic Protection on RW System	Water ESD	Jennifer Ng		Corpro		Re-kick-off mtg. to be scheduled.		FY13-14 commencing July 13	In progress	7/18/12	8/15/12	9/28/12	9/21/12						
87	825391	Wolfe/Evelyn Plant Mechanical Reconstruction	Water ESD	Jennifer Ng				Begin scoping.		FY13-14 commencing Oct 13											
88	829050	Rehabilitation of Two Water Wells (Serra and Westmoor)	Water ESD	Jennifer Ng				Begin scoping.		FY13-14 commencing Nov 13											
89	828030	Annual Slurry Seal of City Streets FY 13/14	Traffic DPW	Lili P/ Nate S		In House		Street listing from Operations.		FY13-14 commencing Aug 13	In-house	In house	In-house	In-house	In-house						
90	820631	ADA Curb Retrofit and CDBG Sidewalk Replacement	CDBG LCS	Lili P/ Nate S				90% of funds must be spent by 4/1/14.		FY13-14 commencing July 13											
91	900960	Capital Improvement Program Management System	Gov. & Community Engagement DPW	Nasser F				Begin scoping.		FY13-14 commencing July 13											
92	818550	Park Buildings - Rehabilitation: Renovation/upgrade: Orchard Gardens Park recreation building renovations (restrooms only) and to complete roof work initiated in FY 2012/13 at various park buildings	Parks & Recreation/ Facilities DPW	Richard C/ Nate S				Begin scoping.		FY13-14 commencing Sep 13											

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Conslt./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Conslt. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
93	822752	Storm Pump Station Number 1 Rehabilitation	Sewer/Storm Wastewater ESD	Nate S				Begin scoping.		FY13-14 commencing July 13										
94	829070	Lawrence Expressway Sanitary Sewer Rehabilitation	Sewer/Storm Wastewater ESD	Nate S				Begin scoping.		FY13-14 commencing Oct 13										
95	828400	Golf Buildings Renovations	Parks & Recreation DPW	Jennifer N				Begin scoping.		FY13-14 commencing Dec 13										
96	-	Grant Funded Traffic Projects (2 projects)	Traffic DPW	Pending				7 of 10 grant projects are expected to be approved. 2-3 projects will be performed per year over the next 3 years.		FY13-14 commencing Dec 13										
97	-	Mary Bike Lane from Fremont Ave to ...	Traffic DPW	Pending				Scheduled for approval by City Council in June for approx. \$500k.		FY13-14 commencing July 13										
98	825850	Swim Pools Infrastructure	Parks & Recreation DPW	Richard C/ Nate S				This project includes equipment replacement for diving boards, pumps and other miscellaneous items, and also includes renovations such as pool relining, pool deck resurfacing, and pool boiler heater replacement for the City-owned Washington Pool, the leased pool at Columbia Middle School, and the leased pool at Sunnyvale Middle School.		FY13-14 commencing July 13										

City of Sunnyvale
 Public Work Department- Engineering Division
 Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
 (Sorted by Project Phase on 7/3/2013)

No.	Charge #	Project Title	Type Dept/Div	Design Manager	Const. Mngr./ Insptr.	Const./ Design Team	Contr.	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open	Council Award (Tues.)	Constr. Begin	Constr. End Begin Close out
99	216000	City's Fiber Optics Network	IT	Richard C/ Nate S				Design plans and Tech Specs completed but additional reviews and bid docs packaging is necessary. CIP section will take the lead from IT, add consultant services and advertise for construction bids in FY 13/14.		FY13-14 commencing Sep 13	Done	Done	Done	Done	Done	11/1/13				
100	829140	Fire Station Electrical Systems and Roll Up Door Replacement	Facilities DPW	Richard C/ Nate S				Begin scoping.		FY13-14 commencing July 13										
101	900965	Fremont Pool Infrastructure Improvements	Facilities DPW	Richard C/ Nate S				By School District. Review scope and determine level of involvement.		FY13-14 commencing July 13										
102	900936	Sunnyvale-Saratoga Road Pedestrian Safety Signal	Traffic DPW	Traffic?				Discuss with Traffic to determine if CIP assistance is needed.		FY13-14 commencing July 13										