

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
1	816000	Traffic Signal Construction/ Modification at Duane/Britton	Traffic DPW	PAS			1	\$200k is allotted to 825340-Carribean.	Traffic reviewing SOW.	01-Scoping									
2	818100	Public Safety Building Roofs (6 Fire Stations)	Facilities DPW	PAS			1	Scoping underway.		01-Scoping									
3	820270	Playground Equipment Replacement - Las Palmas Park	Parks & Recreation DPW	PAS			1	Begin project scoping.		01-Scoping									
4	827090	Construction of a New Water Pollution Control Plant -Program Manager	WPCP Wastewater ESD	PAS			1 WWB	Proposals were rejected.	Readvertise after selection of Master Plan / Primaries Consultant.	01-Scoping									
5	827570	Downtown Parking District Major Maintenance	Downtown Traffic DPW	PAS	In House		1	Scoping in progress.		01-Scoping									
6	827690	Evaluation of Bridges and Levees	Traffic DPW	PAS			1	SOW in progress.	Advertise for RFPs in May 2013.	01-Scoping									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
7	829190	Community Center Comprehensive Infrastructure Phase I Project: Evaluation & Environmental; Phase II Design and Construction	Facilities DPW	PAS			1	Draft RFP in review by PAS.	RFP to be issued for design/construction services.	01-Scoping									
8	829450	Recycled Water Inter-connect Santa Clara	Water ESD	ESD			1 WWB	Design will commence after completion of recycling water master plan.		01-Scoping									
9	829570	Orchard Gardens Park Expansion	Parks & Recreation/ Facilities DPW	PAS			1	SOW is being finalized.	Advertise for RFPs in Feb. 2013.	01-Scoping									
10		Raynor Park/Lakewood Library Branch	Library & Community Service	PAS			1	Raynor Activity Center parcel sale underway. Scoping for Library project ion progress.		01-Scoping									
11	826850	Calabazas Creek Bridge at Old Mt. View-Alviso Rd GRANT FUNDED	Traffic DPW	PAS			1-G	In queue with Purchasing. Advertise in Feb. 2013.		02-RFP									
12	829080	Storm System Trash Capture Devices	Water ESD	PAS			1 WWB	RFPs due on 2/13/13.	Consultant selection.	02-RFP									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
13	829370	Safe Route to School and Neighborhood Guided Bike Routes- California Federal Safe Routes to School (SRTS) program) GRANT FUNDED	Traffic DPW	PAS			1-G	Prepare Technical Memo for Caltrans. Purchase requisition completed.	Publish RFP.	02-RFP									
14	829520	Theater Lighting & Sound Replacement	Parks & Recreation DPW	PAS			1	RFPs due on 2/6/13.	Consultant selection.	02-RFP									
15	820190	Traffic Signal Hardware and Wiring- 1. Arques/Oakmead 2. Homestead/Hollenbeck 3. Mathilda /Olive 4. Homestead/Alberta	Traffic DPW	PAS			1	Consultant selection in progress.	Award and execute design contract.	03- ConslSel									
16	824771	Master Plan, Standards, Site Planning & CEQA Combined with 824771 Primary Sedimentation Basin Renovation Design	WPCP Wastewater ESD	PAS			1 WWB	Consultant interviews and selection in process.	Negotiate contract.	03- ConslSel									
17	829430	Liquid Chlorine Conversion	WPCP Wastewater ESD	PAS			1 WWB	City is awaiting negotiations with apparent top-ranked firm.	Award and execute design contract.	03- ConslSel									
18	808352	Morse Park- Park Construction	Parks & Recreation DPW	PAS	SSA(Arc) ESA(Env) EKI (Rem.)		1	Designer incorporating 90% comments.	Finalize 99% and 100% plans and specs bid package and then advertise for construction.	04-Design									

**City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)**

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
19	818550	Park Buildings - Rehabilitation: Renovation/upgrade: Murphy Park Building	Parks & Recreation/ Facilities DPW	PAS	Noll & Tam		1	100% plans being prepared by architect.		04-Design									
20	820120	Repaint Street Light Poles	Traffic DPW	PAS	In House		1	Assist Streets Division with preparing bid documents.	Edit project info sheet to combine future year's funding.	04-Design									
21	822762	Storm Pump Station Number 2 Rehabilitation (Design)	Sewer/Storm Wastewater ESD	PAS	Schaff & Wheeler		1 WWB	Design underway.	Coordinate the project with the County.	04-Design									
22	824301	Rehabilitation of Digesters (1 & 2)	WPCP Wastewater ESD	PAS	Kennedy Jenks		1 WWB	99% comments are being addressed.	Review and finalize bid set.	04-Design									
23	825121	SMaRT Station Office Addition	Solid Waste ESD	PAS	Krong		1	100% Submittal review.	Final approval.	04-Design									
24	825141	Air Flotation Tank Rehabilitation (Tanks 1 & 4)	WPCP Wastewater ESD	PAS	RMC		1 WWB	Consultant is incorporating the collector drive replacement for AFT#4 into design since it recently failed.	Review and submit final bid package.	04-Design									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
25	825290	Pavement Rehabilitation (Annual) FY12/13 Combined with 829230 (infrastructure Investment FY 12/13)	Traffic DPW	PAS	CSG		1	Working on 60% submittal.	90% submittal.	04-Design									
26	825290	Pavement System Maintenance Study	Traffic DPW	PAS	Nichols		1	Study in progress.		04-Design									
27	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main 2012 Phase 2	Sewer/Storm Wastewater ESD	PAS	HMM		1 WWB	Design underway.	Advertise in March 2013.	04-Design									
28	825400	Update of Standard Specifications, Details and Design Criteria	Eng-PAS DPW	PAS	CSG		1	Working on revisions to the General Provisions, Technical Specifications, Standard Details, and Design Criteria. Draft general provisions under review,		04-Design									
29	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 2	Water ESD	PAS	HSE		1 WB	Bid documents submitted to Purchasing for advertising.	Advertise in Feb. 2013.	04-Design									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
30	825610	Fair Oaks Avenue Overhead Bridge / Caltrain (Caltrans funded)	Traffic DPW	PAS	BCA		1-G	Preliminary design and environmental study underway.	Initial stakeholder meeting to be held in 2013.	04-Design									
31	825751	Sewer Lift Stations Rebuild- Kifer, Sunken Gardens, Baylands and Arques	Sewer/Storm Wastewater ESD	PAS Not begun	HSE		1 WWB	Kickoff meeting held. Design in progress.		04-Design									
32	826730	Underground Overhead Utilities- at Fair Oaks	Traffic DPW	PAS	Bellecci PG&E		1	Coordinate for panel conversion. PG&E is preparing design to start.	PG&E design kickoff.	04-Design									
33	827050	Sanitary Sewer Collection System Master Plan (Study)	Sewer/Storm Wastewater ESD	PAS	IEC		1	Study in progress.		04-Design									
34	828900	Hendy Street Improvements - Between Sunnyvale Ave and Fair Oaks Bridge GRANT FUNDED	Traffic DPW	PAS	Bellecci		1-G	95% review comments returned to designer.	99% PS&E due in February.	04-Design									
35	829060	Rehabilitation of Cathodic Protection on RW System	Water ESD	PAS	Corrpro		1 WB	Identification of power sources underway.		04-Design									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
36	829230	Infrastructure Investment FY12/13 (accelerate street repairs to return the PCI to a level of 80) Combined with 825290, Pavement Rehab (Annual), FY12/13	Traffic DPW	PAS	CSG		1	Working on 60% submittal.	90% submittal.	04-Design									
37	829270	Traffic Signal at Bernardo and Remington GRANT FUNDED (HSIP)	Traffic DPW	PAS	TJKM		1-G	90% design submittal.	90% design submittal review.	04-Design									
38	829320	Downtown Streetscape Improvements Phase II: Extend beyond Sunnyvale Avenue. GRANT FUNDED	Traffic DPW	PAS	HMH		1-G	90% submittal due.	Finalize design.	04-Design									
39	829820	Comprehensive Preliminary Design Study- Potable Water System	Water ESD	PAS	HSE		1	Modeling underway.		04-Design									
40	900871	Duane Ave. Bicycle Lanes	Traffic DPW	Traffic DPW	In House		1	In-house design by Traffic. Coordinate with Duane/Britton new traffic signal project.		04-Design									
41	820130	Routine Resurfacing of City Street- Slurry Seal 2013 820130, 828030 and 829230	Traffic DPW	PAS	In House		1	Specs sent to Purchasing for advertising.	Advertise in Feb. or March 2013.	05-Adv									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
42	829400	Sidewalk, Curb and Gutter Replacement Combined with 828160/ 900872	Traffic DPW	PAS	In House		1	Specs sent to Purchasing for advertising.	Advertise in March 2013.	05-Adv									
43	828910	Sunnyvale Avenue/Old San Francisco Road Left Turn/Signalization Project GRAND FUNDED (STP/CMAQ)	Traffic DPW	PAS	BKF		1-G	Bids opened on 1/9/13.	Award construction contract on 2/15/13.	05-Adv									
44	808352	Morse Park Soil Remediation	Parks & Recreation DPW	PAS	SSA(Arc) ESA(Env) EKI (Rem.)	Evans Brothers \$719,602	1	On-site construction is 98% complete.	Complete construction.	06- Constr.									
45	815203	Replacement of Water/Sewer Supervisory Control System (SCADA) Part 2. Hardware and Control System	Water ESD	PAS	Carollo Engineers	gags \$458,820	1 WB	Preconstruction meeting held on 1/24/13. Construction in progress.		06- Constr.									
46	825451	City-wide Water Line Replacement (Annual) - with Bond funds and FY12/13 Budget- Phase 1	Water ESD	PAS	Bellecci	KJ Woods \$4,688,000	1 WB	Construction is 20% complete.		06- Constr.									
47	825911	Landfill Gas Flare and Blowers Replacement	Solid Waste ESD	PAS	Golder	RJ Gordon Construction \$648,765	1	Construction in progress.		06- Constr.									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
48	828161	Residential and School Area Sidewalks GRANT FUNDED (SR2S - State)	Traffic DPW	PAS	TY LIN	Spenco \$686,500	1-G	Construction started on 1/10/13.		06- Constr.									
49	828610	Concrete Construction Combined with 829400 and 900872	Traffic DPW	PAS	In House	Spenco \$836,490	1	Construction started on 1/29/13; in progress.		06- Constr.									
50	828970	Raynor Well Rehabilitation	Water ESD	PAS	Lee & Ro	Blocka Constr. \$306,500.	1 WB	Construction is 95% complete.		06- Constr.									
51	816000	Future Traffic Signal Construction/Modification Mathilda/Caribbean at Twin Creeks. Combined with 825340 Street Light Conduit.	Traffic DPW	PAS	Ty Lin	Terry Hansen Electric \$305,000	1	Construction started on 1/9/13.		06-Constr.									
52	825331	Replacement/Rehabilitation of Sewer Pipes/Sewer Main 2012, phase 1	Sewer/Storm Wastewater ESD	PAS	West Yost	KJ Woods \$2,678,000	1 WWB	Preconstruction meeting held on 1/29/13.	Mobilization.	06-Constr.									
53	825340	Street Lights Conduit Replacement - Caribbean: 2011-2012 Combined with 816000	Traffic DPW	PAS	Ty Lin	Terry Hansen Electric \$305,000	1	Construction started 1/9/13.		06-Constr.									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
54	825501	Wright Ave Water Plant Electrical and Mechanical	Water ESD	PAS	Hydro Science	Blocka Constr. \$1,133,600	1 WB	Site construction began on 1/7/13.		06-Constr.									
55	822710	Mathilda Avenue Railroad Overpass Improvements	Traffic DPW	PAS	Mark Thomas Company	RGW \$16M	1	Claim negotiation and project closeout.	Project closeout.	07-Close out									
56	825321	Replacement/Rehabilitation of Sanitary Manholes (Annual)	Sewer/Storm Wastewater ESD	PAS	In house	NorCal Pipelines \$144,535	1 WWB	Construction completed.	Project closeout.	07-Close out									
57	829230	Infrastructure Investment FY 11/12 (accelerate street repairs to return the PCI to a level of 80) Pavement Rehab Phase 2 at Evelyn and Hollenbeck Avenues, and Rehab of Maria Lane from ECR to Wolfe Avenue	Traffic DPW	PAS	CSG	Top Grade \$2,309,785	1	Construction completed.	Project closeout.	07-Close out									
58	826570	Tasman/Fair Oaks Area Streetscape and Sense of Place - Pedestrian & Bicycle Circulation Plan Improvement Phase 2 Grant Funded	Traffic DPW	PAS	Kier & Wright	Golden Bay Construction \$210,141	1-G	Construction completed.	Project closeout.	07-Closeout									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
59	828620	Light Emitting Diode (LED) Streetlight Retrofit	Traffic DPW	PAS	City of Sunnyvale	Team Econolite \$1,442,065	1	Light installation is complete.	PG&E reimbursement request.	07-closeout									
60	820190	Traffic Signal Hardware and Wiring- at Fair Oaks & Wolfe	Traffic DPW	PAS	Kimley-Horn & Assoc	Prism Engineering Inc. \$411K	1	Project completed.		08-Complete									
61	820270	Playground Equipment Replacement - Serra Park	Parks & Recreation DPW	PAS	Hill Assoc	Brenemen Inc. \$149,900	1	Project completed.		08-Complete									
62	825141	Air Flotation Tank Rehabilitation (Tanks 2 & 3)	WPCP Wastewater ESD	PAS	RMC Water & Environment	Monterey Mechanical \$1,522,000	1 WWB	Project completed.		08-Complete									
63	825290	Pavement Rehabilitation (Annual) FY 11/12 - at Remington	Traffic DPW	PAS	HMH	Interstate Paving \$432,000	1	Project completed.		08-Complete									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
64	827060	Sulfur Dioxide (SO2) Equipment Replacement	WPCP Wastewater ESD	PAS	RMC	Pacific Infrastructure \$396,000	1 WWB	Project completed.		08-Complete									
65	828670	Downtown Streetscape Improvements - Phase 1 Sunnyvale Avenue	Downtown Traffic DPW	PAS	HMH	JJR \$1,562,596	1-G	Project completed.		08-Complete									
66	829700	Study Issue: Downtown Parking and Maintenance Management Program	Traffic DPW	PAS	Walker		I	Project completed.		08-Complete									
67	PO	Sun Pods Electrical Vehicle Charging Station	Nova	PAS			1-G	Project completed.		08-Complete									
68	829290	Pastoria Avenue Bicycle Lanes	Traffic DPW	PAS			1-G	New Project- Grant funded from BAAQMD via VTA		Monitor									
69	829300	West Channel Trail Conceptual Design	Traffic DPW	PAS			1-G	New Project- Grant funded from VTA		Monitor									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out
70	826620	Town Center Construction - Public Works Services	Downtown DPW	PAS			2	On hold pending transfer of ownership of Town Center.	Begin work with new owner when transition is complete.	On-Hold									
71	826701	Town Center Site Investigation/Remediation of Hazmat	Downtown DPW	PAS			2	On hold pending transfer of ownership of Town Center.	Begin work with new owner when transition is complete.	On-Hold									
72	826790	Sunnyvale Avenue Median from Iowa to Washington	Downtown Traffic DPW	PAS			2	A cost sharing; reimbursement agreement to be negotiated with the Receiver and/or new owner.		On-Hold									
73	826800	Downtown Way finding and Gateways	Downtown Traffic DPW	PAS			2	On hold pending transfer of ownership of Town Center.	Begin work with new owner when transition is complete.	On-Hold									
74	826820	Town Center Traffic Signal Modifications o Mathilda-Iowa o Mathilda-McKinley o Sunnyvale-Iowa o Sunnyvale-Washington	Downtown Traffic DPW	PAS			2	On hold pending transfer of ownership of Town Center.	Begin work with new owner when transition is complete.	On-Hold									
75	826900	Washington Avenue/Mathilda Avenue Intersection Widening	Downtown Traffic DPW	PAS			2	A cost sharing; reimbursement agreement to be negotiated with the Receiver and/or new owner.	Begin work with new owner when transition is complete.	On-Hold									

City of Sunnyvale
Public Work Department- Engineering Division
Status of City's Capital and Infrastructure Improvement Projects for FY 12/13
(Sorted by Project Phase on February 7, 2013)

No.	Capital Project No.	Project Title	Type Dept/Div	Project Lead	Conslt./ Design Team	Contr.	Priority (1-3)	Status	Next	Project Phase	Scoping	Adv. Design SOW	RFPs Due By	Const. Select. & Council Award	Design Begin	Constr. Adv.	Bid Open Council Award	Constr. Begin	Constr. End Begin Close out	
76	827020	Emergency Bypass Pumping- Alternate Primary Effluent Line	WPCP Wastewater ESD	PAS	RMC		2 WWB	On hold pending scope revision by ESD.		On-Hold										
77	829010	Sunnyvale East Channel Trail (JWC Greenbelt to Tasman Drive)	Traffic DPW	PAS			2	Grant Funded. Design E-76 obtained. PE budget = \$120,000 Project on HOLD until SCVWD floodwall construction (2014) is completed.		On-Hold										
							1	Will be worked on now												
							2	Monitor for near future work												
							3	Monitor - at least 6 months												
							WWB	Waste Water Bond Project												
							WB	Water Bond Project												
							G	Grant Funded Project												
							PAS	Project Administration Section												
							ESD	Env. Services Department												
							01-Scoping	Capital Improvement Project is being scoped.												
							02-RFP	Scope of Work has been advertised; proposals are due.												
							03-ConslSel	Proposals have been reviewed and rated; Selection of consultant is in progress.												
							04-Design	Consultant is hired; project design is in progress												
							05-Adv	Design is complete and is advertised for construction bids												
							06-Constr.	Project is in construction phase												
							07-Close out	Construction is complete and is being closed out.												
							08-Complete	Capital Project is complete.												